

County of Sacramento
Public Works and Infrastructure
Department of Transportation

Project Master List

Ordered by Project Name

Legend

New Projects
Completed Projects

Updates

Under Construction

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827 (916) 874-6291 Transportation Design& Landscaping Services

(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance Main Office Fax No.: (916) 874-7831

grinding existing pavement prior to paving.

Plans Contract Constr Const Sent to **Board** Amount **Project Engineers** Utilities Starts Complete **Project Name & Locations** Supv. Dist. Project Description **Approval** (\$K) Leslie Fung 06/20 (C) Feb-20 \$4,966 47th Ave Pedestrian and Bicycle Improvement Project The project to construct a continuous 2 mile Class II Apr-21 Oct-21 2 bicycle and pedestrian facility in a corridor with minimal ROW available in the most economically efficient way possible. Note: Contract awarded to Teichert Construction - #4412; Federal Funds (ATP; CDBG) AC Overlay Project SB1 2021 Phase 1 Placing conventional asphalt concrete, rubberized Ken Wick 05/21 (C) May-21 Jun-22 \$5,300 Sep-21 1.2.3.4.5 asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and

FR04A North (14th Avenue - 44th Avenue - 18th Avenue - E Nichols Ave)

44th Street (Slurry Seal) from 23rd Avenue to 14th Avenue

Roosevelt Ave (Slurry Seal) from 44th Street to Stockton Blvd

Palmer House Dr from Gerber Rd to Skander Way

Lemon Hill Avenue from 44th Street to Sampson Blvd

AP06A (Hurley Way - Watt Ave - Windsor Dr - Morse Ave)

FO07D (Manzanillo St, Shamrock Dr, Ascolano Ave - Sunset Ave)

Marshall Ave from Mapel Ln to Lincoln Ave

Antelope North Rd from Antelope Rd to Poker Ln

Christensen Rd from New Hope Rd to Live Oak Ave

Grand Island Rd from Grand Island Mansion to One Mile South

Sloughhouse Road from Grant Line Rd to Canal

Project Name & Locations	Supv. Dist	. Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2021 Phase 2	2,3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	02/21 (A)	Jul-21	Oct-21	Jun-22	\$6,800
Franklin Blvd from A Parkway to Turnbridge Dr								
Andrea Blvd from Diablo to Tupelo Dr								
Madison Ave from Roseville Rd to Jackson St								
Phoenix Ave from Illinois Ave to Hazel Ave								
Eastern Ave from Whitney Ave to Engle Rd								
Elkhorn Blvd from 2nd Street to Rio Linda Blvd								
Hazel Ave from Greenback Ln to Central Ave								
AC Overlay Project SB1 Phase 3	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	06/20 (C)	Feb-20	Aug-20	Jul-21	\$6,825
Kingsford Ave from American River Dr to Arden V	/ay							
Marconi Ave from Eastern Ave to Walnut Ave								
El Camino Ave from Mission Ave to Garfield Ave								
Hazel Ave from Pershing Ave to Greenback Ln.								
Rio Linda Blvd from Elverta Rd to Placer County L	ine							
				construct	ion complete	date has	been pushed i ds in response	s - #4469. The into 2021 due e to concerns he pandemic.

				Plans				Contract
				Sent to	Board	Constr	Const	Amount
Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Utilities	Approval	Starts	Complete	(\$K)
AC Overlay Project SB1 Phase 4	1,2,3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/21 (C)	Feb-20	May-21	Nov-21	\$5,865
FR04 Partial (23rd Avenue - City Limit	t - 14th Avenue - 44th Stre	eet)						
FN23 Partial (Flamingo Way - Conrad	Dr - Rimrock Dr)							
Ashton Dr from Saverien Dr to Wixfor	d Way	<u></u>						
Barberry Ln from Morse Ave to Watt A	Ave							
California Ave from Oak Ave to Palm	Dr							
Charleston Dr from Rustic Rd to Wind	ding Way							
Holly Dr from Crocker Rd to Larch Ln								
Robertson Ave from walnut Ave to Fa	ir Oaks Blvd							
Saverien Dr from American River Dr t	o Fair Oaks Blvd							
Watt Ave from Cottage Way to El Car	mino Ave							
Wixford Way from American River Dr								
W. Elkhorn Blvd from West 2nd Stree								
			Note: Project awai	rded to Martir	Brothers Co	onstructio	n - #4470: Proi	iect has beer
			Tiolo: Trojectuliu				ns regarding th	
AC Overlay Project SB1 Phase 5	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	03/21 (C)	Jan-21	May-21	Nov-21	\$3,685
Madison Ave from Dewey Dr to San J	uan Ave							
Kenneth Ave from Central Ave to Elm								
Termour / We from Contide / We to Eins	7.00		Note: Project av	warded to ΔII.	Δmerican Co	nstructio	n - #4487: Proj	iect has heel
			Note: Troject at				ns regarding th	
Accessible Curb Ramp Project 2021	2,3,4,5	Construction of 90 new ADA curb ramps at various	Ken Wick	11/20 (A)	Jan-21	Mar-21	Jul-21	\$792
		County locations.		Note: Proied	ct awarded to	Central V	alley Construc	ction - #4509
Alta Mesa Road Bridge Replacement at Laguna	Creek 5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon, Mark Thomas, Inc.	05/16 (B)	Nov-23	Apr-24	Sep-25	\$7,136
				Mark Thon	nas & Compa	ny, Inc i	nalized. Desig #93940; Const ogram deficien	ruction date

				Plans				Contract
Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Sent to Utilities	Board Approval	Constr Starts	Const Complete	Amount (\$K)
Arden-Arcade & Carmichael Sidewalk Infill	3,4	Construction curb, sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.		08/20 (B)	Jul-22	Apr-23	Oct-23	\$2,540
							: Federal Fun	
Arden Way Complete Streets Project - Phase I: Morse Ave to Watt Ave	3	Streetscape Bike and Ped Improvements on Arden Way.	Heather Yee	12/19 (A)	Nov-22	Apr-23	Oct-23	\$3,300
						Ne	ote: Federal F	unds (RSTP)
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				
						Note	e: On Hold du	e to funding.
Bradshaw & Jackson Intersection Improvements	5	Intersection improvements and signal modifications to relieve congestion.	Nestor Hernandez	11/19 (A)	Dec-22	Apr-23	Oct-23	\$3,051
			Note: De	esign and RO	W funding in			nding not yet Funds (HBP)
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	N/A	Nov-20	Aug-23	Aug-23	\$900
			Note: Construction	has been pus	hed out to F\	-		eficiencies in Funds (HBP)
Douglas Road Extension	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Spencer Ord	12/19 (A)				
				Note.	: Construction	on Dates, a	and Contract A	Amount TBD.

Project Name & Locations Elkhorn Blvd Extension: Crossfield Drive to Power Line		. Project Description 4-lane arterial extension of Elkhorn Blvd. from	Project Engineers Spencer Ord	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K) \$19,000
Road	1	Crossfield Dr. to Power Line Rd.		,		•		
			Note: Tec	nnically the	project is cor	isiaerea vi	/. Elkhorn Blv	a. Extension.
Elk Grove Florin Rd Widening Elder Creek to Florin Rd	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	10/18 (C)	May-19	Jul-20	Nov-21	\$11,849
			Note: Project contract is con	nbined with I	E.G. Florin Bı	idge Cons	struction cont	
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Spencer Ord	02/19 (B)	Aug-22	Apr-23	Nov-24	\$17,023
			Note: Revised hydi					
Elverta Road at 28th Street		Modify Signal	clearance. Compl		studies and s	ecuring th	<mark>e necessary a</mark>	
Fair Oaks at Kenneth Traffic Signal	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Leslie Fung	11/21 (A)	Nov-23	Apr-24	Nov-24	\$495
						۸	lote: This is a	new project.
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Leslie Fung	11/19 (A)	Dec-21	May-22	Dec-22	\$4,562
						No	te: Federal F	unds (CMAQ)
Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	06/19 (C)	Jun-19	Apr-20	Sep-21	\$7,629
			Note: Project av	varded to B&	M Builders -	#4419; Fed	deral Funds (F	RSTP, CMAQ)
Fern Bacon Middle School Safe Routes to School	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Heather Yee	06/21 (B)	Oct-21	Apr-22	Oct-22	\$500
							Note	: State (ATP)

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Florin Area Street Light Project Phase 3		Installation of LED street lights between Florin, Stockton, 53rd Ave, Briggs/Palmerhouse and Fleming Ave.	Leslie Fung	01/21 (C)	Dec-20	May-21	Oct-21	\$615
			Note: Note: Project	awarded to S	t. Francis Ele	ctric - #45	08; Federal F	unds (CDBG)
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	02/21 (B)	Oct-21	Mar-22	Oct-22	\$3,750
			Note: The right -of-to be complete			ush the st	art of constru	
Folsom Blvd Complete Streets Improvements Phase 1	5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Mayhew Rd and Bradshaw Rd.	Anthony Voo	07/20 (B)	Dec-20	Apr-22	Nov-22	\$5,400
			Not	te: PS&E & F	ROW (ATP - S	TATE); Co	onstruction (A	TP - Federal)
Folsom Blvd Complete Streets Improvements Phase 2	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Starfire Dr and Mayhew Rd.	Anthony Voo	11/21 (A)	Oct-23	Apr-24	Oct-24	\$3,334
						Λ	ote: This is a	new project.
Folsom Cottage Sidewalk Infill		The proposed work at both locations includes sidewalk infill at existing gaps. Includes sidewalk and streetlights at 9425 Folsom Blvd and along Cottage Way at 2100 Fulton Ave and west of Butano Dr.	Anthony Voo	02/20 (C)	Feb-20	Jul-20	Apr-21	\$1,310
			Note: Project is co	•				ct awarded to unds (CMAQ)
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	06/17 (B)	Feb-20	Apr-22	Oct-22	\$7,900
						٨	lote: Federal	Funds (HBP)
Greenback Lane Improvements Phase 1	4	Sidewalk infill, bike lanes, traffic signal and streetscape improvements from Chestnut Ave to Walnut Ave on Greenback Ln.	James Eslabon	12/20 (A)	Nov-22	Apr-23	Oct-23	\$2,083

Project Name & Locations Hazel Ave at US Highway 50 Interchange	Supv. Dist. 4	Project Description This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50	Project Engineers Tim Stevens	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K) \$55,000
		and Folsom.						
			Note: Construction of	dates unkno	wn since full	construct	ion funding is	not in place.
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	06/20 (C)	Feb-20	Oct-20	Jun-22	\$15,733
		· ·	Note: Project aw	arded to Tei	chert Constr	uction - #4	4415; Federal	Funds (STIP)
Hazel Ave Sidewalk Improvements Central Ave to Elm Ave	4	Proposed work includes the construction of sidewalks and bike lanes, a signalized mid-block crossing, and transit stop improvements.	Leslie Fung	06/20 (C)	May-20	Sep-20	Jun-21	\$1,609
			Note: Project is co	mplete and v	will be remov	ed from th	e PML; Projec	et awarded to
				Sierra Natio	onal Constru	ction - #43	92; Federal Fu	unds (CMAQ)
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Nestor Hernandez	08/20 (B)	Oct-21	Apr-22	Dec-22	\$1,789
			Note: The previou	ıs timeline fo	or construction	n assume	d that the pro	iect could be
			constructed entirely the project will no	within the ex	risting road ri	ght-of-wa	y. This is not	the case and
I-5 Nb Auxiliary Lanes: SR 99 to Metro Air Parkway	1	Construct Northbound Auxiliary Lanes on I-5 from SR99 to Metro Air Park.	Melissa Wright, Mark Thomas	09/20 (C)	Sep-20	May-21	Oct-21	\$3,000
			Note: Project awar	rded to Geor	ge Reed Con	struction ·	- #4485 (TCIF i	and MAP Fee Program)
I-5 at Metro Air Parkway	1	New interchange construction.	Melissa Wright, Mark Thomas	05/19 (C)	Apr-19	Jul-19	Jun-21	\$17,940
			Note: The goden embankment some project completion of	ettlement pe	eriod and imp	acts from	a nesting Swa	ainson Hawk,

				Plans				Contract
				Sent to	Board	Constr	Const	Amount
Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Utilities	Approval	Starts	Complete	(\$K)
Madison Ave Fair Oaks BI to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-23	Apr-24	Dec-25	\$20,043
			Note: Design work re required for CEQA/NE environmental docum acquisition can then be parcels, the right-of-w two years for right-of- 2024. Federal Funds (PA clearance tent for this poegin. With poegin. With power way acquisition way acquisition way acquisit	e. These studency of the control of	dies will po late spring cof-way ac expected	ush completion g 2021. Right equisitions on to be lengthy	on of the f-of-way over 100 . Allowing
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	James Eslabon, Drake Haglan	04/17 (B)	Nov-23	May-24	Nov-24	\$4,500
			Note: Due to continue not yet underway whi due to HBP deficienci	ch will delay	the start of c	, 0		
Morse Ave Sidewalk Improvements	3	Construct curb, gutter, sidewalk, curb ramps, and street lighting on Morse Ave between Hurley Way and Arden Way.	Spencer Ord	04/20 (B)	Nov-21	Apr-22	Nov-22	\$1,300
		N	lote: Federal Funds (H	SIP-C9)				
Neighborhood Traffic Management Project 2021	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Sonia Hernandez		Jun-21	Jul-21	Dec-21	\$500
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	10/18 (B)	Oct-23	Apr-24	Apr-24	\$4,147
		San Joaquin County Line.	Note: Right-of-way Construction					

Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.	Crystal Tu	09/19 (B)	Mar-21	Apr-22	Oct-22	\$2,900
		possession of the ne	ecessary eas	ements for al	l 22 prope	<mark>rties until Ma</mark> j	, 2021, which
1,2	Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians.	Crystal Tu	11/16 (A)	Dec-20	Mar-22	Nov-22	\$3,200
_		project's design was	revised to a	<mark>iddress publi</mark>	c commer	nts and City or	Sacramento
1	Widen Power Line Road to add center turn lane and associated drainage facilities.	Jenny Singh	03/20 (C)	May-20	May-21	Sep-21	\$3,372
		Note: Project to	be awarded t	o DeSilva Ga	tes - #448:	3; Financing L	District (MAP- bonds)
9 1	Widen Power Line Road to add center turn lane, associated drainage facilities and waterline.	Jenny Singh	04/21 (A)	Dec-21	May-22	Aug-22	\$4,772
						nprovements	
3	Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.	Leslie Fung	09/19 (A)	Nov-21	Apr-22	Oct-22	\$590
					Note	: Federal Fun	ds (HSIP-C9)
2	Construct sidewalk, ramps and traffic calming.	Crystal Tu	11/21 (A)	Sep-23	Apr-24	Nov-24	\$1,500
				Note: Thi	s is a new	project; State	e ATP Funds.
	1,2	1,2 Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians. 1 Widen Power Line Road to add center turn lane and associated drainage facilities. 2 Widen Power Line Road to add center turn lane, associated drainage facilities and waterline. 3 Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.	2 Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street. Note: Right-of-way possession of the ne pushes to see the	Supv. Dist. Project Description Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street. Note: Right -of-way acquisitione possession of the necessary eas pushes the start of comments. Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians. Note: Caltrans required additional project's design was revised to accomments. Construction is comments. Construction is associated drainage facilities. Note: Project to be awarded to associated drainage facilities and waterline. Note: The project name has been phase 2 Serna Dr to Albaugh Dr. Drive/Stationers Way.	Supv. Dist. Project Description 2 Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street. Note: Right-of-way acquisition efforts are unpossession of the necessary easements for all pushes the start of construction to widening and landscaped medians. Note: Caltrans required additional studies project's design was revised to address public comments. Construction is expected to associated drainage facilities. Note: Project to be awarded to DeSilva Gail associated drainage facilities and waterline. Note: The project name has been updated from Phase 2 Serna Dr to Albaugh Dr to Power Line Road to of Roseville Rd with Diablo Drive/Stationers Way. Crystal Tu 11/16 (A) Dec-20 Note: Project to be awarded to DeSilva Gail Rd Widen Power Line Road to add center turn lane, associated drainage facilities and waterline. Note: The project name has been updated from Phase 2 Serna Dr to Albaugh Dr to Power Line Road to Drive/Stationers Way. Crystal Tu 11/21 (A) Sep-23	Supv. Dist. Project Description 2 Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street. Note: Right -of-way acquisition efforts are underway but possession of the necessary easements for all 22 proper pushes the start of construction to May 2023. 1,2 Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians. Note: Caltrans required additional studies which dela project's design was revised to address public comments. Construction is expected to begin in II Widen Power Line Road to add center turn lane and associated drainage facilities. Note: Project to be awarded to DeSilva Gates - #448: Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road in Drive/Stationers Way. Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road in Note: Project to Drive/Stationers Way. Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road in Note: Project to Drive/Stationers Way. Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road in Note: Project to Drive/Stationers Way. Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road in Note: Project to Drive/Stationers Way. Note: The project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road In Note: Project Note: Project name has been updated from Power Phase 2 Serna Dr to Albaugh Dr to Power Line Road In Note: Project Not	Supv. Dist. Project Description 2 Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street. Note: Right -of-way acquisition efforts are underway but we do not expossession of the necessary easements for all 22 properties until May pushes the start of construction to May 2022. Federal Fundaments. Note: Caltrans required additional studies which delayed NEPA characteristics design was revised to address public comments and City or comments. Construction is expected to begin in March 2022. For comments. Note: Project to be awarded to DeSilva Gates - #4483; Financing Lass associated drainage facilities and waterline. Note: The project name has been updated from Power Line Road Improvements Serna Drite Serna Drite Serna Drite Seria Drive/Stationers Way. Note: Federal Fundaments Seria Drive/Stationers Way. Note: Federal Fundaments Seria Drive/Stationers Way.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
South Sacramento Sidewalk Gap Closure Project	2	Install sidewalk at various locations in South Sacramento.	James Eslabon	11/21 (A)	Nov-23	Apr-24	Oct-24	\$2,374
						٨	lote: This is a	new project.
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Heather Yee	07/18 (A)	Dec-22	May-23	Sep-24	\$31,000
						Note: SB-	1 Funds (LPP	Competitive)
Streetlights on Coyle Ave and Hillsdale Blvd and Watt Ave	3,4	Install street lighting on Coyle Ave from Woodleigh Drive to Dewey Dr, Hillsdale Blvd from Frizell Ave to McCloud Dr, and Watt Ave from Elkhorn Blvd to 700' n/o Elkhorn Blvd.	James Eslabon	09/19 (A)	Nov-21	Apr-22	Oct-22	\$1,673
						Note	: Federal Fun	ds (HSIP-C9)
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Spencer Ord, Dokken Engineering	01/20 (B)	Dec-22	May-23	Oct-25	\$17,058
			Note: The December PML's, was an er project can be advert	ror. It will be	December 2 Instruction s	2021 before tart dates	e all r/w is sec	cured and the shed out due
Upgrade Guard Rails - 17 Locations	3,4	Install guard rail at various locations.	Crystal Tu	11/21 (A)	Sep-22	Apr-23	Nov-23	\$805
			T: 0:	۸	lote: This is	a new pro	ject; Federal I	Funds (HSIP)
Walnut Grove Crossing over Sacramento River Rehabilitation Project	5	This project will rehabilitate the existing bridge.	Tim Stevens					
			Note: Re preventive main				ram applicati approval). So	
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi					
				Note: San J	oaquin Cour	ity is the le	ead agency on	this project.
Watt Ave Complete Street Improvements Project I-80 to Roseville Rd - Phase 1	3	Widen Watt Ave. to accommodate buffered bike lanes; streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	07/20 (B)	Nov-22	Apr-23	Oct-23	\$8,400
						No	te: Federal Fu	unds (CMAQ)