



County of Sacramento  
Department of Transportation

**Project Master List**

Ordered by Project Name

**Main Office: 4111 Branch Center Rd, Sacramento, CA 95827**

(916) 874-6291 Transportation Design & Landscaping Services  
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance  
Main Office Fax No.: (916) 874-7831

Legend
New Projects
Completed Projects
Updates
<b>Under Construction</b>

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
<b>47th Ave Pedestrian and Bicycle Improvement Project</b>	2	The project to construct a continuous 2 mile Class II bicycle and pedestrian facility in a corridor with minimal ROW available in the most economically efficient way possible.	Leslie Fung	06/20 (C)	Feb-20	Apr-21	Oct-21	\$4,966
<i>Note: Contract awarded to Teichert Construction - #4412; Federal Funds (ATP; CDBG)</i>								
<b>AC Overlay Project SACOG 2022 Phase 1</b>	1,2,3,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Stevens	08/21 (A)	Nov-21	Apr-22	Oct-22	\$14,480
<p>65th Avenue - Florin Rd to Stockton Blvd</p> <hr/> <p>Andrea Blvd - Roseville Rd to Elkhorn Blvd</p> <hr/> <p>Antelope Rd North - Olive Ave to Great Valley Dr.</p> <hr/> <p>Central h Avenue - Haze Ave to Main Ave</p> <hr/> <p>Greenback Ln - Fair Oaks Blvd to Beech Ave</p> <hr/> <p>Watt Ave - A Street - Don Julio Blvd</p> <hr/>								
<i>Note: This is a new project; Contract #4534; Federal Funds.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SACOG 2022 Phase 2  Fruitridge Rd - Hwy 99 - Stockton Blvd	1,2,	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Stevens	08/21 (A)	Nov-21	Apr-22	Oct-22	\$4,545
<i>Note: This is a new project; Contract #4535; Federal Funds.</i>								
AC Overlay Project SB1 Phase 3  El Camino Ave from Mission Ave to Garfield Ave Hazel Ave from Pershing Ave to Greenback Ln. Kingsford Ave from American River Dr to Arden Way Marconi Ave from Eastern Ave to Walnut Ave Rio Linda Blvd from Elverta Rd to Placer County Line	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	06/20 (C)	Feb-20	Aug-20	Jul-21	\$6,825
<i>Note: Project is complete and will be removed from the PML. Project awarded to DeSilva Gates - #4469.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
<b>AC Overlay Project SB1 Phase 4</b>	<b>1,2,3,4</b>	<b>Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.</b>	Scott Urbanik	03/21 (C)	Feb-20	May-21	Nov-21	\$5,865
<p>FN23 Partial (Flamingo Way - Conrad Dr - Rimrock Dr)</p> <p>FR04 Partial (23rd Avenue - City Limit - 14th Avenue - 44th Street)</p> <p>Ashton Dr from Saverien Dr to Wixford Way</p> <p>Barberry Ln from Morse Ave to Watt Ave</p> <p>California Ave from Oak Ave to Palm Dr</p> <p>Charleston Dr from Rustic Rd to Winding Way</p> <p>Holly Dr from Crocker Rd to Larch Ln</p> <p>Robertson Ave from walnut Ave to Fair Oaks Blvd</p> <p>Saverien Dr from American River Dr to Fair Oaks Blvd</p> <p>Watt Ave from Cottage Way to El Camino Ave</p> <p>W. Elkhorn Blvd from West 2nd Street to 2nd Street</p> <p>Wixford Way from American River Dr to End of Street</p>								
<b>Note: Project awarded to Martin Brothers Construction - #4470; Project has been pushed out a year due to concerns regarding the pandemic.</b>								
<b>AC Overlay Project SB1 Phase 5</b>	<b>3,4</b>	<b>Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.</b>	Scott Urbanik	03/21 (C)	Jan-21	May-21	Oct-21	\$3,685
<p>Madison Ave from Dewey Dr to San Juan Ave</p> <p>Kenneth Ave from Central Ave to Elm Ave</p>								
<b>Note: Project is complete and will be removed from the PML: Project awarded to All-American Construction - #4487.</b>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
<b>AC Overlay Project SB1 2021 Phase 1</b>	<b>1,2,3,4,5</b>	<b>Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.</b>	Ken Wick	05/21 (C)	May-21	Sep-21	Jun-22	\$5,300
<hr/> 44th Street (Slurry Seal) from 23rd Avenue to 14th Avenue <hr/> Antelope North Rd from Antelope Rd to Poker Ln <hr/> AP06A (Hurley Way - Watt Ave - Windsor Dr - Morse Ave) <hr/> Christensen Rd from New Hope Rd to Live Oak Ave <hr/> FO07D (Manzanillo St, Shamrock Dr, Ascolano Ave - Sunset Ave) <hr/> FR04A North (14th Avenue - 44th Avenue - 18th Avenue - E Nichols Ave) <hr/> Grand Island Rd from Grand Island Mansion to One Mile South <hr/> Lemon Hill Avenue from 44th Street to Sampson Blvd <hr/> Marshall Ave from Maple Ln to Lincoln Ave <hr/> Palmer House Dr from Gerber Rd to Skander Way <hr/> Roosevelt Ave (Slurry Seal) from 44th Street to Stockton Blvd <hr/> Sloughhouse Road from Grant Line Rd to Canal <hr/>								
<i>Note: Contract is awarded to Tiechert Construction - #4521.</i>								
<b>AC Overlay Project SB1 2021 Phase 2</b>	<b>2,3,4</b>	<b>Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.</b>	Scott Urbanik	02/21 (A)	Nov-21	Apr-22	Nov-22	\$6,800
<hr/> Andrea Blvd from Diablo to Tupelo Dr <hr/> Eastern Ave from Whitney Ave to Edison Ave <hr/> Elkhorn Blvd from 2nd Street to 6th Street <hr/> Franklin Blvd from A Parkway to Turnbridge Dr <hr/> Hazel Ave from Greenback Ln to Central Ave <hr/> Madison Ave from Roseville Rd to Jackson St <hr/> Phoenix Ave from Illinois Ave to Hazel Ave <hr/>								
<i>Note: Contract #4522.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2022 Phase 1	2,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/21 (A)	Nov-21	Apr-22	Nov-22	\$7,900
<hr/> Arno Rd from Highway 99 to Arno/Valensin Rd <hr/> Ashgrove Way from Tallyho Dr to South End <hr/> Boessow Rd from 2,500 ft e/o Cherokee Ln to RR Crossing <hr/> Borden Rd from Twin Cities Rd to Herald Rd <hr/> Cedargrove Dr from Tallyho Dr to South End <hr/> Cherokee Ln from Quiggle Rd to Twin Cities Rd <hr/> Christensen Rd from Live Oak Ave to Spring St <hr/> Clay Station Rd from Twin Cities Rd to 1.2 Mile North (Browns Creek Bridge) <hr/> County Roads Dr from Bradshaw Rd to 560 ft w/o Bridge <hr/> Dillard Rd from Randolph Rd to Alta Mesa <hr/> Elder Creek Rd from Turner Rd to Hedge Ave (Bid Alt 1) <hr/> FN01D Partial (Skander Way - Power Inn Rd - Gerber Rd - Clement <hr/> <hr/> Herald Rd from Quiggle Rd to Borden Rd <hr/> Kirkwood St from Clay East Rd to Beskeen Rd <hr/> Orr Rd from New Hope Rd to McFarland Ranch <hr/> Quiggle Rd from Renke Rd to Herald Rd <hr/> River Rd from Twin Cities Rd to Vorden Rd <hr/> RM01C Partial (Slurry Seal) <hr/> RP01 Partial Slurry Seal (Stoughton Way, Escobar Way) <hr/> South Port Dr (Slurry Seal) from Newhall Dr to Kiefer Blvd <hr/> Twin Cities Rd from 900 ft w/o Bruceville Rd to 900 ft e/o <hr/> Twin Cities Rd from River Rd to 2,600 ft e/o River Rd <hr/>								
<i>Note: This is a new project; Contract #4542</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2022 Phase 2  22nd Ave from MLK Jr Blvd to 23rd Ave NH07C (Walegra Rd at Keema Ave Area) PH09A (Gold Run Ave Area) RP03B (Tuolumne Dr/Salmon Falls Dr Area)	1,3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/21 (A)	Nov-21	May-22	Nov-22	\$6,600
<i>Note: This is a new project; Contract #4543</i>								
AC Overlay Project SB1 2022 Phase 3  Croker Rd - Fair Oaks Blvd to Northrop Ave Franklin Blvd - Turnbridge Dr to MLK Blvd. Howe Ave from Marconi Ave to Auburn Blvd Johnnie Way - Illinois Ave to Hazel Ave Madison Ave @ Auburn Blvd Morse Ave - Arden Way to Cottage Way Sunset Ave - Zelinda Dr to San Juan Ave	2,3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Stevens	08/21 (A)	Nov-21	Apr-22	Oct-22	\$5,209
<i>Note: This is a new project; Contract #4550</i>								
AC Overlay Project SB1 2022 Phase 4  Andrea Blvd - Elkhorn to Diablo Dr Daly Ave - Tupelo Dr to Antelope Rd Walerga Rd - RR Crossing s/o Kirby Way to Don Julio Blvd Walerga Rd - Elverta Rd to North Loop Blvd	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Stevens	08/21 (A)	Nov-21	Apr-22	Oct-22	\$6,218
<i>Note: This is a new project; Contract #4551</i>								
<b>Accessible Curb Ramp Project 2021</b>	2,3,4,5	Construction 90 new ADA curb ramps at various County locations.	Ken Wick	11/20 (A)	Jan-21	Mar-21	Jul-21	\$792
<i>Note: Project awarded to Central Valley Construction - #4509.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Alta Mesa Road Bridge Replacement at Laguna Creek	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon, Mark Thomas, Inc.	05/16 (B)	Nov-23	Apr-24	Sep-25	\$7,136
<b>Note: The permits are being finalized. Design awarded to Mark Thomas &amp; Company, Inc. - #93940; Construction dates revised to 2024 due to HBP program deficiencies. Federal Funds (HBP)</b>								
Arden-Arcade & Carmichael Sidewalk Infill	3,4	Construction curb, sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Jenny Singh	08/20 (B)	Jul-22	Apr-23	Oct-23	\$2,540
<b>Note: Federal Funds (HSIP-C9)</b>								
Arden Way Complete Streets Project - Phase I: Morse Ave to Watt Ave	3	Streetscape Bike and Ped Improvements on Arden Way.	Keith Gotwalt	12/19 (A)	Nov-22	Apr-23	Oct-23	\$3,300
<b>Note: Federal Funds (RSTP)</b>								
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				
<b>Note: On Hold due to funding.</b>								
Bradshaw & Jackson Intersection Improvements	5	Intersection improvements and signal modifications to relieve congestion.	Nestor Hernandez	11/19 (A)	Dec-22	Apr-23	Oct-23	\$3,051
<b>Note: Measure A Dev. Fee Funding.</b>								
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	N/A	Nov-20	Aug-23	Aug-23	\$900
<b>Note: Construction has been pushed out to FY 2023-24, due to HBP Deficiencies in Funding; Federal Funds (HBP)</b>								
Douglas Road Extension	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh	12/19 (A)				
<b>Note: Construction Dates, and Contract Amount TBD.</b>								
Elkhorn Blvd Extension: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	08/21 (B)	Feb-22	Jun-22	May-23	\$19,000
<b>Note: Technically the project is considered W. Elkhorn Blvd. Extension.</b>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
<b>Elk Grove Florin Rd Widening Elder Creek to Florin Rd</b>	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	10/18 (C)	May-19	Jul-20	Dec-21	\$11,849
<i>Note: Project awarded to DeSilva Gates - #4417; This project's construction contract is combined with E.G. Florin Bridge Construction contract. Federal Funds (HBP) are programmed for the Bridge at Elder Creek.</i>								
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Jenny Singh	02/19 (B)	Aug-22	Apr-23	Nov-24	\$17,023
<i>Note: Revised hydrologic and hydraulic studies are required for compliance with the requirements of the Central Valley Flood Protection Board and for CEQA/NEPA clearance. Completing these studies and securing the necessary approvals will push out the schedule. Federal Funds (HBP), (STIP), (RSTP)</i>								
Fair Oaks at Kenneth Traffic Signal	3	Modify Signal @ Elverta @ 28th Street Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Leslie Fung	11/21 (A)	Nov-23	Apr-24	Nov-24	\$495
<i>Note: State Funds (HSIP)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Leslie Fung	11/19 (A)	Dec-22	May-23	Dec-23	\$4,562
<i>Note: Federal Funds (CMAQ)</i>								
<b>Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave</b>	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	06/19 (C)	Jun-19	Apr-20	Nov-21	\$7,629
<i>Note: Project awarded to B&amp;M Builders - #4419; Federal Funds (RSTP), CMAQ)</i>								
Fern Bacon Middle School Safe Routes to School	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Heather Yee	06/21 (B)	Dec-21	Jun-22	Oct-22	\$850
<i>Note: State (ATP)</i>								
<b>Florin Area Street Light Project Phase 3</b>	2	Installation of LED street lights between Florin, Stockton, 53rd Ave, Briggs/Palmerhouse and Fleming Ave.	Leslie Fung	01/21 (C)	Dec-20	May-21	Oct-21	\$615
<i>Note: Note: Project awarded to St. Francis Electric - #4508; Federal Funds (CDBG)</i>								



Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	07/21 (B)	Oct-21	Mar-22	Oct-22	\$5,313
<i>Note: The right -of-way acquisition required to deliver this project is not expected to be complete until mid 2021. This will push the start of construction to Nov 2022. Federal Funds (HSIP-C8), (RSTP)</i>								
Folsom Blvd Complete Streets Improvements Phase 1	5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Mayhew Rd and Bradshaw Rd.	Anthony Voo	12/20 (C)	Dec-20	Mar-22	Oct-22	\$5,400
<i>Note: PS&amp;E &amp; ROW (ATP - STATE); Construction (ATP - Federal), (RSTP), Measure A</i>								
Folsom Blvd Complete Streets Improvements Phase 2	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Starfire Dr and Mayhew Rd.	Anthony Voo	08/21 (A)	Oct-23	Apr-24	Oct-24	\$3,334
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	06/17 (B)	Feb-20	Apr-23	Oct-23	\$7,900
<i>Note: Federal Funds (HBP)</i>								
Greenback Lane Improvements Phase 1	4	Sidewalk infill, bike lanes, traffic signal and streetscape improvements from Chestnut Ave to Walnut Ave on Greenback Ln.	James Eslabon	12/20 (A)	Nov-22	Apr-23	Oct-23	\$2,083
<i>Note: Local Funds only.</i>								
Hazel Ave at US Highway 50 Interchange	4	This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50 and Folsom.	Tim Stevens					\$55,000
<i>Note: Construction dates unknown since full construction funding is not in place.</i>								
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	06/20 (C)	Feb-20	Oct-20	Jun-22	\$15,733
<i>Note: Project awarded to Teichert Construction - #4415; Federal Funds (STIP)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Nestor Hernandez	08/20 (B)	Oct-21	Jun-22	Dec-22	\$2,305
			<p><i>Note: The previous timeline for construction assumed that the project could be constructed entirely within the existing road right-of-way. This is not the case and the project will now require additional right-of-way acquisition. (ATP State-Pre-Con.)</i></p>					
I-5 Nb Auxiliary Lanes: SR 99 to Metro Air Parkway	1	Construct Northbound Auxiliary Lanes on I-5 from SR99 to Metro Air Park.	Melissa Wright, Mark Thomas	09/20 (C)	Sep-20	May-21	Oct-21	\$3,000
			<p><i>Note: Project awarded to George Reed Construction - #4485 (TCIF and MAP Fee Program)</i></p>					
I-5 at Metro Air Parkway	1	New interchange construction.	Melissa Wright, Mark Thomas	05/19 (C)	Apr-19	Jul-19	Oct-21	\$17,940
			<p><i>Note: Project awarded to Security Paving - #4422.</i></p>					
Madison Ave Fair Oaks Bl to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-23	Apr-24	Dec-25	\$20,043
			<p><i>Note: Design work recently resumed on this project. Additional studies will be required for CEQA/NEPA clearance. These studies will push completion of the environmental document for this project out to late spring 2021. Right-of-way acquisition can then begin. With potential right-of-way acquisitions on over 100 parcels, the right-of-way acquisition process is expected to be lengthy. Allowing two years for right-of-way acquisition pushes the start of construction out to April 2024. Federal Funds (CMAQ) (RSTP)</i></p>					
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	James Eslabon, Drake Haglan	04/17 (B)	Nov-23	May-24	Nov-24	\$4,500
			<p><i>Note: Due to continuing delays in NEPA completion, right-of-way acquisition is not yet underway which will delay the start of construction; Construction pushed due to HBP deficiencies. Federal Funds (HBP)</i></p>					
Morse Ave Sidewalk Improvements	3	Construct curb, gutter, sidewalk, curb ramps, and street lighting on Morse Ave between Hurley Way and Arden Way.	Spencer Ord	09/21 (C)	Sep-21	Mar-22	Nov-22	\$1,300
			<p><i>Note: Federal Funds (HSIP-C9), (RSTP)</i></p>					

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Neighborhood Traffic Management Project 2021	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Sonia Hernandez		Jun-21	Jul-21	Dec-21	\$500
Neighborhood Traffic Management Project 2022	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.  <i>Note: This is a new project.</i>	Sonia Hernandez		Jun-22	Jul-22	Dec-22	\$500
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.  <i>Note: Right-of-way Certification/Utility Coordination not complete in time to bid. Construction pushed due to HBP deficiencies. Federal Funds (HBP)</i>	Tim Stevens	10/18 (B)	Oct-23	Apr-24	Apr-24	\$4,147
Power Inn Road Bike and Ped Safety Improvements	2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.  <i>Note: Federal Funds (HSIP-C8), (RSTP)</i>	Crystal Tu	09/19 (B)	Mar-21	Apr-22	Oct-22	\$2,900
Power Inn Road Improvement Loucreta Dr to 52nd Ave	1,2	Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians.  <i>Note: Construction is expected to begin in March 2022. Federal Funds (RSTP/STIP)</i>	Crystal Tu	07/21 (C)	Dec-20	Mar-22	Nov-22	\$3,100
Power Line Road Improvements from Skyking to 5,600 LF North of Skyking.	1	Widen Power Line Road to add center turn lane and associated drainage facilities.  <i>Note: Project to be awarded to DeSilva Gates - #4483; Financing District (MAP-bonds)</i>	Jenny Singh	03/20 (C)	May-20	May-21	Sep-21	\$3,372
Power Line Road Improvements - Phase 1.5B: Serna Drive to Albaugh Dr	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.  <i>Note: The project name has been updated from Power Line Road Improvements - Phase 2 Serna Dr to Elverta Rd to Power Line Road Improvements - Phase 1.5B Serna Dr to Albaugh Dr.</i>	Nestor Hernandez	04/21 (A)	Dec-21	May-22	Aug-22	\$4,772
Roseville Road at Diablo Drive Traffic Signal Project	3	Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.  <i>Note: Federal Funds (HSIP-C9)</i>	Leslie Fung	09/19 (A)	Nov-21	Apr-22	Oct-22	\$590
South Sacramento Safe Routes to School	2	Construct sidewalk , ramps and traffic calming.  <i>Note: State ATP Funds.</i>	Crystal Tu	11/21 (A)	Sep-23	Apr-24	Nov-24	\$1,500
South Sacramento Sidewalk Gap Closure Project	2	Install sidewalk at various locations in South Sacramento.	James Eslabon	11/21 (A)	Nov-23	Apr-24	Oct-24	\$2,374

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Heather Yee	07/18 (A)	Dec-22	May-23	Sep-24	\$31,000
<i>Note: State Funds (STIP), SB 1-C Funds (LPP Competitive)</i>								
Streetlights on Coyle Ave and Hillsdale Blvd and Watt Ave	3,4	Install street lighting on Coyle Ave from Woodleigh Drive to Dewey Dr, Hillsdale Blvd from Frizell Ave to McCloud Dr, and Watt Ave from Elkhorn Blvd to 700' n/o Elkhorn Blvd.	James Eslabon	09/19 (A)	Nov-21	Apr-22	Oct-22	\$1,673
<i>Note: Federal Funds (HSIP-C9)</i>								
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh, Dokken Engineering	01/20 (B)	Dec-22	May-23	Oct-25	\$17,058
<i>Note: The December 2020 Board approval date, which was indicated on previous PML's, was an error. It will be December 2021 before all r/w is secured and the project can be advertised. The construction start dates have been pushed out due to HBP deficiencies. Federal Funds (HBP)</i>								
Upgrade Guard Rails - 17 Locations	3,4	Install guard rail at various locations.	Crystal Tu	11/21 (A)	Sep-22	Apr-23	Nov-23	\$805
<i>Note: State Funds (HSIP)</i>								
Walnut Grove Crossing over Sacramento River Rehabilitation Project	5	This project will rehabilitate the existing bridge.	Tim Stevens	<i>Note: Revised Federal Highway Bridge Program application for bridge preventive maintenance was submitted (waiting for approval). Schedule TBD.</i>				
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi	<i>Note: San Joaquin County is the lead agency on this project.</i>				
Watt Ave Complete Street Improvements Project I-80 to Roseville Rd - Phase 1	3	Widen Watt Ave. to accommodate buffered bike lanes; streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	07/20 (B)	Nov-22	Apr-23	Oct-23	\$8,400
<i>Note: Federal Funds (CMAQ),(RSTP), (SB 1-SCCP)</i>								
Watt Ave Sidewalk Gap Closure	1	Construct new sidewalk, extend culvert within the creek, and landscaping	Nestor Hernandez	07/21 (A)	Jul-23	Apr-24	Jun-24	\$826
<i>Note: This is a new project.; Local Funds only.</i>								