



County of Sacramento
Department of Transportation

Project Master List

Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance
Main Office Fax No.: (916) 874-7831

Legend
New Projects
Completed Projects
Updates
Under Construction

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
44th Street Bike/Ped/Lighting Improvements	2	The project will install pedestrian and bicycle facilities as well as street lighting on 44th street, s/o 47th Ave to improve connectivity to the pedestrian bridge entrance.	Heather Yee		Dec-23	May-24	Nov-24	\$500
AC Overlay Project 2023 Phase A Locations not Finalized)	(All 1,2,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	07/22 (A)	Jan-23	Apr-23	Nov-23	\$7,100
<p>14th Ave from City Limit (Lissetta Ave) to Stockton Blvd</p> <p>42nd St from 26th Ave to 23rd Ave</p> <p>Enrico Blvd from Sierra Vista Ave to South End</p> <p>Mendocino Blvd from Fruitridge Rd to 23rd Ave</p> <p>Sierra Vista Ave from City Limit to 44th St</p> <p>PW01A (North Parkway Area)</p> <p>41st Ave from MLK Jr Blvd to 44th Street</p> <p>Elkhorn Blvd from 32nd Street to Watt Ave</p> <p>Hazel Ave from Madison Ave to Pershing Ave</p> <p>Renke Rd from Quiggle Rd to Simmerhorn Rd</p> <p>Simmerhorn Rd from 0.25 Miles w/o Cherokee Ln to Alta Mesa Rd</p> <p>Trujillo Way from Tango St to Bettina Way</p>								
<i>Note: This is a new project.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project 2023 Phase B (All Locations not Finalized)	(All 3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	07/22 (A)	Jan-23	Apr-23	Nov-23	\$4,550
<i>Note: This is a new project.</i>								
<hr/> FO13A (Ridgegate Way Area)								
<hr/> FO13B (Rimwood Dr Area)								
<hr/> TC04C (Saint Mathews Area)								
AC Overlay Project 2023 Phase C (All Locations not Finalized)	2,3,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	07/22 (A)	Jan-23	Apr-23	Nov-23	\$6,950
<i>Note: This is a new project.</i>								
<hr/> FN02C (Briggs Dr Area)								
<hr/> Elsie Ave from Stockton Blvd to Power Inn Rd								
<hr/> Elkhorn Blvd from Thomas Dr to Walerga Rd								
<hr/> Clay Station Rd from 1.2 miles n/o Twin Cities Rd to 2.0 Miles n/o Twin Cities Rd								
<hr/> Clay Station Rd 3.0 miles n/o Twin Cities Rd to Momtoma Ln								
<hr/> Plum Ln from Dillard Rd to North End								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project 2023 Phase D Locations not Finalized)	(All 2,3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	07/22 (A)	Jan-23	Apr-23	Nov-23	\$7,150
CM11A (Mission North Park) Vintage Park Dr from Calvine Rd to Brittany Park Dr Watt Ave from Fair Oaks Blvd to Hurley Way								
<i>Note: This is a new project.</i>								
AC Overlay Project SACOG 2022 Phase 1	1,2,3,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Tim Stevens	08/21 (A)	Apr-22	Apr-23	Oct-23	\$14,480
65th Avenue - Florin Rd to Stockton Blvd Andrea Blvd - Roseville Rd to Elkhorn Blvd Antelope Rd North - Olive Ave to Great Valley Dr. Central h Avenue - Haze Ave to Main Ave Greenback Ln - Fair Oaks Blvd to Beech Ave Watt Ave - A Street - Don Julio Blvd								
<i>Note: Contract #4534; Federal Funds.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2021 Phase 1	1,2,3,4,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	05/21 (C)	May-21	Sep-21	Jun-22	\$5,300
<p>44th Street (Slurry Seal) from 23rd Avenue to 14th Avenue</p> <hr/> <p>Antelope North Rd from Antelope Rd to Poker Ln</p> <hr/> <p>AP06A (Hurley Way - Watt Ave - Windsor Dr - Morse Ave)</p> <hr/> <p>Christensen Rd from New Hope Rd to Live Oak Ave</p> <hr/> <p>FO07D (Manzanillo St, Shamrock Dr, Ascolano Ave - Sunset Ave)</p> <hr/> <p>FR04A North (14th Avenue - 44th Avenue - 18th Avenue - E Nichols Ave)</p> <hr/> <p>Grand Island Rd from Grand Island Mansion to One Mile South</p> <hr/> <p>Lemon Hill Avenue from 44th Street to Sampson Blvd</p> <hr/> <p>Marshall Ave from Maple Ln to Lincoln Ave</p> <hr/> <p>Palmer House Dr from Gerber Rd to Skander Way</p> <hr/> <p>Roosevelt Ave (Slurry Seal) from 44th Street to Stockton Blvd</p> <hr/> <p>Sloughhouse Road from Grant Line Rd to Canal</p> <hr/>								
<i>Note: Contract is awarded to Tiechert Construction - #4521.</i>								
AC Overlay Project SB1 2021 Phase 2	2,3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Scott Urbanik	02/22 (C)	Nov-21	Apr-22	Nov-22	\$6,804
<p>Andrea Blvd from Diablo to Tupelo Dr</p> <hr/> <p>Eastern Ave from Whitney Ave to Edison Ave</p> <hr/> <p>Elkhorn Blvd from 2nd Street to 6th Street</p> <hr/> <p>Franklin Blvd from A Parkway to Turnbridge Dr</p> <hr/> <p>Hazel Ave from Greenback Ln to Central Ave</p> <hr/> <p>Madison Ave from Roseville Rd to Jackson St</p> <hr/> <p>Phoenix Ave from Illinois Ave to Hazel Ave</p> <hr/>								
<i>Note: Project awarded to Goodfellow Bros. California, LLC - #4522.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2022 Phase 1	2,5	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/21 (A)	Nov-21	Apr-22	Nov-22	\$7,900

- Arno Rd from Highway 99 to Arno/Valensin Rd
- Ashgrove Way from Tallyho Dr to South End
- Boessow Rd from 2,500 ft e/o Cherokee Ln to RR Crossing
- Borden Rd from Twin Cities Rd to Herald Rd
- Cedargrove Dr from Tallyho Dr to South End
- Cherokee Ln from Quiggle Rd to Twin Cities Rd
- Christensen Rd from Live Oak Ave to Spring St
- Clay Station Rd from Twin Cities Rd to 1.2 Mile North (Browns Creek Bridge)
- County Roads Dr from Bradshaw Rd to 560 ft w/o Bridge
- Dillard Rd from Randolph Rd to Alta Mesa
- Elder Creek Rd from Turner Rd to Hedge Ave (Bid Alt 1)
- FN01D Partial (Skander Way - Power Inn Rd - Gerber Rd - Clement
- Herald Rd from Quiggle Rd to Borden Rd
- Kirkwood St from Clay East Rd to Beskeen Rd
- Orr Rd from New Hope Rd to McFarland Ranch
- Quiggle Rd from Renke Rd to Herald Rd
- River Rd from Twin Cities Rd to Vorden Rd
- RM01C Partial (Slurry Seal)
- RP01 Partial Slurry Seal (Stoughton Way, Escobar Way)
- South Port Dr (Slurry Seal) from Newhall Dr to Kiefer Blvd
- Twin Cities Rd from 900 ft w/o Bruceville Rd to 900 ft e/o
- Twin Cities Rd from River Rd to 2,600 ft e/o River Rd

Note: Contract #4542

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
AC Overlay Project SB1 2022 Phase 2	1,3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving. 22nd Ave from MLK Jr Blvd to 23rd Ave NH07C (Walegra Rd at Keema Ave Area) PH09A (Gold Run Ave Area) RP03B (Tuolumne Dr/Salmon Falls Dr Area)	Daniel Lockett	08/21 (A)	Nov-21	May-22	Nov-22	\$6,600
<i>Note: Contract #4543</i>								
AC Overlay Project SB1 2022 Phase 3	2,3	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving. Crocker Rd - Fair Oaks Blvd to Northrop Ave Franklin Blvd - Turnbridge Dr to MLK Blvd. Howe Ave from Marconi Ave to Auburn Blvd Johnnie Way - Illinois Ave to Hazel Ave Madison Ave @ Auburn Blvd Morse Ave - Arden Way to Cottage Way Sunset Ave - Zelinda Dr to San Juan Ave	Tim Stevens	12/21 (C)	Nov-21	Apr-22	Oct-22	\$4,722
<i>Note: Project awarded to Granite Construction - #4550.</i>								
AC Overlay Project SB1 2022 Phase 4	3,4	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving. Andrea Blvd - Elkhorn to Diablo Dr Daly Ave - Tupelo Dr to Antelope Rd Walerga Rd - RR Crossing s/o Kirby Way to Don Julio Blvd Walerga Rd - Elverta Rd to North Loop Blvd	Tim Stevens	02/22 (A)	Nov-21	Apr-22	Oct-22	\$4,237
<i>Note: Project awarded to Goodfellow Bros. California, LLC - #4551.</i>								
Accessible Curb Ramp Project 2023	2,3,4,5	Construction new ADA curb ramps at various locations.	Melissa Wright		Dec-22	Mar-23	Aug-23	\$750

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Alta Mesa Road Bridge Replacement at Laguna Creek	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon, Mark Thomas, Inc.	05/16 (B)	Nov-23	Apr-24	Sep-25	\$7,136
Note: The permits are being finalized. Construction dates revised to 2024 due to HBP program deficiencies. Federal Funds (HBP)								
Arden-Arcade & Carmichael Sidewalk Infill	3,4	Construction curb, sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Jenny Singh	08/20 (B)	Oct-22	Apr-23	Oct-23	\$2,540
Note: Federal Funds (HSIP-C9)								
Arden Way Complete Streets Project - Phase I: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	06/22 (B)	Nov-23	Apr-24	Oct-24	\$3,300
Note: Projects dates has been extended in order to allow more time for right-of-way acquisitions. Federal Funds (RSTP)								
Arden Way Complete Streets Project Phase 2	3	Streetscape bike and pedestrian improvements on Arden Way.	Heather Yee					
Note: Federal Funds (RSTP: PE&STIP: ROW)								
Bradshaw Fiber Connection	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				
Note: On Hold due to funding.								
Bradshaw & Jackson Intersection Improvements	5	Intersection improvements and signal modifications to relieve congestion.	Nestor Hernandez	11/19 (A)	Dec-23	Apr-24	Oct-24	\$3,347
Note: Measure A and Dev. Fee Funding.								
Curb, Gutter, and Sidewalk Replacement Project 2022	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Jul-22	Nov-22	Jun-23	\$600
Note: This is a new project, Contract #4490.								
Dillard Road Bridge Scour Critical Project Bridge No24C0004	5	To drive sheet piles around Pier-No.3 to eliminate scour, and place rock rip-rap in the riverbed under the bridge footprint to control further scour.	Mike Meschi	N/A	Nov-20	Aug-23	Aug-23	\$900
Note: Construction has been pushed out to FY 2023-24, due to HBP Deficiencies in Funding; Federal Funds (HBP)								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Douglas Road Extension	5	Project scoping for a new arterial roadway extending Douglas Rd from Mather Blvd to Excelsior Rd. The ultimate roadway will include four lanes with a landscaped median, bike lanes, curb, gutter, separated sidewalk and street /traffic signal lights.	Jenny Singh	12/19 (A)				
<i>Note: Construction Dates, and Contract Amount TBD.</i>								
Elkhorn Blvd Extension: Crossfield Drive to Power Line Road	1	4-lane arterial extension of Elkhorn Blvd. from Crossfield Dr. to Power Line Rd.	Spencer Ord	12/21 (C)	Jan-22	Jul-22	May-23	\$19,000
<i>Note: Project awarded to O.C. Jones - #4528; Technically the project is considered W. Elkhorn Blvd. Extension; SB1: TCEP - State only Funds</i>								
Elk Grove Florin Rd Widening Elder Creek to Florin Rd	2	Widen Elk Grove-Florin Road to 4 lanes from n/o Elder Creek to Florin Road.	Keith Gotwalt	10/18 (C)	May-19	Jul-20	Apr-22	\$11,849
<i>Note: Project is complete and will be removed from the PML; Project awarded to DeSilva Gates - #4417; This project's construction contract is combined with E.G. Florin Bridge Construction contract. Federal Funds (HBP) are programmed for the Bridge at Elder Creek.</i>								
Elverta Road Watt Ave to Dutch Haven Blvd	4	Widen bridge to 6 lanes, Widen to 4 lanes, landscape medians.	Jenny Singh	02/19 (B)	Aug-23	Apr-24	Nov-25	\$18,422
Modify Signal @ Elverta @ 28th Street			<i>Note: Revised hydrologic and hydraulic studies are required for compliance with the requirements of the Central Valley Flood Protection Board and for CEQA/NEPA clearance. Completing these studies and securing the necessary approvals will push out the schedule. Federal Funds (HBP), (STIP), (RSTP)</i>					
Fair Oaks at Kenneth Traffic Signal	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Leslie Fung	03/22 (A)	Nov-23	Apr-24	Nov-24	\$495
<i>Note: State Funds (HSIP)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2	3	Fair Oaks Blvd between Howe Ave and Munroe Street: create a smart growth corridor with barrier separated bicycle lanes, widening and/or separated sidewalks, and installing landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Leslie Fung	11/19 (A)	Feb-23	Jun-23	Jun-24	\$4,562
<i>Note: Federal Funds (CMAQ)</i>								
Fair Oaks Blvd Improvements Phase 3 Marconi Ave to Landis Ave	3	Infill sidewalks, bike lanes, overlay, landscape streetscape improvements.	Keith Gotwalt	06/19 (C)	Jun-19	Apr-20	Apr-22	\$7,629
<i>Note: Project is complete and will be removed from the PML; Project awarded to B&M Builders - #4419; Federal Funds (RSTP), CMAQ)</i>								
Fern Bacon Middle School Safe Routes to School	2	Install bike and pedestrian improvements in the vicinity of Fern Bacon Middle School.	Heather Yee	07/22 (C)	Dec-21	Jun-23	Oct-23	\$850
<i>Note: Construction dates had to be pushed out due to issues with right-of- way acquisition. State (ATP)</i>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Florin Road Bicycle Pedestrian Improvements	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting along portions of Florin Rd between Franklin Blvd and Power Inn Rd.	Anthony Voo	03/22 (C)	Oct-21	Mar-23	Oct-23	\$5,764
<i>Note: The right -of-way acquisition for this project is ongoing due to expiration of TCES. Federal Funds (HSIP-C8), (RSTP)</i>								
Folsom Blvd Complete Streets Improvements Phase 1	5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Mayhew Rd and Bradshaw Rd.	Anthony Voo	12/20 (C)	Dec-20	Jan-22	Sep-22	\$4,715
<i>Note: Project awarded to Sierra National - #4511; PS&E & ROW (ATP - STATE); Construction (ATP - Federal), (RSTP), Measure A</i>								
Folsom Blvd Complete Streets Improvements Phase 2	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades between Starfire Dr and Mayhew Rd.	Anthony Voo	08/21 (A)	Jun-24	Feb-25	Sep-25	\$5,100
<i>Note: Measure A Funding only. County is applying for grants through SACOG for additional funding.</i>								
Franklin Blvd Bridge Replacement at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	Tim Stevens, Quincy Engineering	06/17 (B)	Feb-20	Apr-24	Oct-24	\$7,900
<i>Note: Contract #4391; Federal Funds (HBP)</i>								
Fruitridge Road Complete Streets Rehabilitation	1,2,	Placing conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement and ADA compliant Upgrades. Construction activities include base repair, raising manholes, and grinding existing pavement prior to paving.	Jenny Singh	06/22 (C)	Apr-22	Aug-22	Jul-23	\$4,999
<p>Fruitridge Rd - Hwy 99 - Stockton Blvd</p> <hr/> <p style="text-align: right;"><i>Note: Contract #4535; Locally Funded</i></p>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Greenback Lane Improvements and Undergrounding	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades including curb ramps, traffic signal modifications including bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. The project also includes signalization of the Chestnut Avenue/Greenback Lane intersection and the undergrounding of overhead utility lines. The project limits on Greenback Lane are Chestnut Ave and the Folsom City Limit.	James Eslabon	12/20 (A)	Nov-24	Apr-25	Oct-26	\$9,555
<i>Note: The project name has been updated from Greenback Lane Improvements Phase 1 to Greenback Lane Improvements and Undergrounding (combination of Greenback Phase 1,2, and Undergrounding); Local Funds only.</i>								
Hazel Ave at US Highway 50 Interchange	3	This project proposes to construct capacity, safety and access improvements. Improvements include modifications to the interchange structure, and freeway ramps, extension of Hazel as a six lane facility s/o 50 and Folsom.	Tim Stevens	06/22 (A)	Nov-22	Aug-25	Oct-27	\$55,000
Hazel Ave Phase 3 400 ft. North of Sunset Ave to Madison Ave	3	Widen roadway from 4 to 6 lanes, landscaped medians, sidewalks, bike lanes, and sound walls. Traffic signals @ Phoenix Ave and @ Roediger Ln.	James Eslabon	06/20 (C)	Feb-20	Oct-20	Sep-22	\$15,733
<i>Note: Project awarded to Teichert Construction - #4415; Federal Funds (STIP)</i>								
Howe Ave Bicycle and Pedestrian Improvements Project from Cottage Way to El Camino Ave	3	Project will construct bike lanes, new sidewalk, separated lighted pedestrian walkway along Howe Ave between Cottage Way and El Camino Ave. This project will also include a road diet on Cottage Way, from 4 lanes to 2 lanes. It will also include two intersections and traffic signals for bike lanes, accessibility, bike detection, and safety enhancements.	Nestor Hernandez	10/21 (C)	Oct-21	Jul-22	Dec-22	\$2,730
<i>Note: Project awarded to Central Valley Engineering and Asphalt - #4449; (ATP State-Pre-Con.)</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
I-80/Walerga Park Sound Wall Project	3	Construct a new soundwall between I-80 and Walerga Park.	Spencer Ord	07/22 (A)	Sep-23	Mar-24	Jul-24	\$552
<i>Note: The project name has been updated from the Buffwood Way Soundwall Project to I-80/Walerga Park Soundwall Project.</i>								
Madison Ave Fair Oaks Bl to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-24	Apr-25	Dec-26	\$20,043
<i>Note: Design work recently resumed on this project. Additional studies will be required for CEQA/NEPA clearance. These studies will push completion of the environmental document for this project out to late spring 2022. Right-of-way acquisition can then begin. With potential right-of-way acquisitions on over 100 parcels, the right-of-way acquisition process is expected to be lengthy. Allowing two years for right-of-way acquisition pushes the start of construction out to April 2025. Federal Funds (CMAQ) (RSTP)</i>								
Michigan Bar Rd Bridge Replacement North of SR 16 at Consumnes River Bridge No 24C0056	4	Project consist of the replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16.	James Eslabon, Drake Haglan	04/17 (B)	Nov-24	May-25	Nov-25	\$4,500
<i>Note: Due to continuing delays in NEPA completion, right-of-way acquisition is not yet underway which will delay the start of construction; Construction pushed due to HBP deficiencies. Federal Funds (HBP)</i>								
Morse Ave Sidewalk Improvements	3	Construct curb, gutter, sidewalk, curb ramps, and street lighting on Morse Ave between Hurley Way and Arden Way.	Spencer Ord	09/21 (C)	Sep-21	Feb-22	Sep-22	\$1,200
<i>Note: Project awarded to FBD Vanguard Construction - #4541. Federal Funds (HSIP-C9), (RSTP)</i>								
Neighborhood Traffic Management Project 2022	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		Jun-22	Aug-22	Dec-22	\$339
<i>Note: Project awarded to Western Engineering Contractors, Inc - #4569.</i>								
Neighborhood Traffic Management Project 2023	1,2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco			Aug-23	Dec-23	\$500
<i>Note: This is a new project and is scheduled for BOS funding on 7/26/2022.</i>								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
New Hope Road Bridge Replacement at Grizzly Slough	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Tim Stevens	10/18 (B)	Oct-25	Apr-26	Oct-26	\$4,147
Note: Right-of-way Certification/Utility Coordination not complete in time to bid. Construction pushed due to HBP deficiencies. Federal Funds (HBP)								
Power Inn Road Bike and Ped Safety Improvements	2	Install curb, gutter, sidewalk and bike lanes from Elsie Ave to 68th street.	Spencer Ord	10/21 (C)	Mar-21	May-22	Oct-22	\$3,175
Note: Project awarded to Martin General Engineering, Inc. - #4368; Federal Funds (HSIP-C8), (RSTP)								
Power Inn Road Improvement Loucreta Dr to 52nd Ave	1,2	Project includes sidewalk infill, class II bike lanes, road widening and landscaped medians.	Spencer Ord	07/21 (C)	Dec-20	Mar-22	Nov-22	\$3,100
Note: Project awarded to Martin General Engineering, Inc. - #4366; Federal Funds (RSTP/STIP)								
Power Line Road Improvements - Phase 1.5B: Serna Drive to Albaugh Dr	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Nestor Hernandez	02/22 (C)	Jan-22	Jul-22	Oct-22	\$4,772
Note: The project name has been updated from Power Line Road Improvements - Phase 2 Serna Dr to Elverta Rd to Power Line Road Improvements - Phase 1.5B Serna Dr to Albaugh Dr.								
Power Line Rd Improvements - Phase 2/Elverta Rd	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	Nestor Hernandez	01/22 (A)	Jan-23	May-23	Aug-23	\$6,400
Rio Linda Area Street Lights	4	The project will install 17 decorative street lights on M Street between Rio Linda Blvd and 6th Street.	Anthony Voo		Dec-23	May-24	Nov-24	\$420
Note: SHRA and CDBG								
Roseville Road at Diablo Drive Traffic Signal Project	3	Signalize the intersection of Roseville Rd with Diablo Drive/Stationers Way.	Leslie Fung	12/21 (C)	Nov-21	Jun-22	Dec-22	\$916
Note: Project awarded to Central Valley Engineering and Asphalt, Inc. - #4553; Federal Funds (HSIP-C9)								
Roseville Road RR Crossing - Section 130 Street Light Installation Project	3	Project consists of the installation of two streetlights adjacent to the RR crossing and associated pavement repairs/overlay.	Tim Cress	06/21 (C)	Jun-22	Aug-22	Oct-22	\$440
Note: This is a new project; Contract #4572								

This project list provides schedule status information for Department projects, and is published Quarterly. For further information on the projects listed, please contact the project engineer.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
South Sacramento Safe Routes to School	2	Construct sidewalk , ramps and traffic calming.	Spencer Ord	11/21 (A)	Sep-23	Apr-24	Nov-24	\$1,500
<i>Note: State ATP Funds.</i>								
South Sacramento Sidewalk Gap Closure Project	2	Install sidewalk at various locations in South Sacramento.	James Eslabon	11/21 (A)	Nov-23	Apr-24	Oct-24	\$2,374
<i>Note: Federal Funds (RSTP: PE&ROW, STIP: CON)</i>								
South Watt Ave Improvements Florin Rd to SR16	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Heather Yee	07/18 (A)	Dec-22	May-23	Sep-24	\$31,000
<i>Note: State Funds (STIP), SB 1-C Funds (LPP Competitive)</i>								
Streetlights on Coyle Ave and Hillsdale Blvd and Watt Ave	3,4	Install street lighting on Coyle Ave from Woodleigh Drive to Dewey Dr, Hillsdale Blvd from Frizell Ave to McCloud Dr, and Watt Ave from Elkhorn Blvd to 700' n/o Elkhorn Blvd.	James Eslabon	02/21 (C)	Nov-21	Jun-22	Dec-22	\$2,191
<i>Note: Project awarded to Tennyson Electric - #4515; Federal Funds (HSIP-C9)</i>								
Twin Cities Road Bridge Replacement at Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh, Dokken Engineering	01/20 (B)	Dec-23	May-24	Oct-26	\$17,871
Upgrade Guard Rails - 17 Locations	3,4	Install guard rail at various locations.	Spencer Ord	07/22 (B)	Sep-22	Apr-23	Nov-23	\$805
<i>Note: State Funds (HSIP)</i>								
Walnut Grove Bridge over Sacramento River: Preventive Maintenance Project	5	This project will rehabilitate the existing bridge.	Tim Stevens					
<i>Note: The project name has been updated from Walnut Grove Crossing over Sacramento River Rehabilitation Project to Walnut Grove Bridge over Sacramento River: Preventive Maintenance Project; Revised Federal Highway Bridge Program application for bridge preventive maintenance was submitted (waiting for approval). Schedule TBD.</i>								

Project Name & Locations	Supv. Dist.	Project Description	Project Engineers	Plans Sent to Utilities	Board Approval	Constr Starts	Const Complete	Contract Amount (\$K)
Walnut Grove Thornton Road Bridge 29C 0131 Rehabilitation	5	Repair existing electrical and mechanical components of the Bridge.	Mike Meschi					
<i>Note: San Joaquin County is the lead agency on this project.</i>								
Watt Ave Complete Street Improvements Project I-80 to Roseville Rd - Phase 1	1,3	Widen Watt Ave. to accommodate buffered bike lanes; streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	07/22 (B)	Apr-23	Jun-23	May-24	\$8,400
<i>Note: Federal Funds (CMAQ),(RSTP), (SB 1-SCCP)</i>								
Watt Ave Sidewalk Gap Closure	1	Construct new sidewalk, extend culvert within the creek, and landscaping	Nestor Hernandez	07/21 (A)	Jul-23	Apr-24	Jun-24	\$1,074
<i>Note: Local Funds only.</i>								