



**Project Master List**  
Ordered by Project Name

**Main Office: 4111 Branch Center Rd, Sacramento, CA 95827**

(916) 874-6291 Transportation Design & Landscaping Services  
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>44th Street Bike/Ped/Lighting Improvements</b> 44th St: S/o 47th Ave to Maynard Way	2	The project will install pedestrian and bicycle facilities as well as street lighting on 44th street, s/o 47th Ave to improve connectivity to the SR99 pedestrian overcrossing bridge entrance as well as pavement repair and roadway resurfacing.	Anthony Voo	04/24 (C)	May-24	Sep-24	Nov-24	\$1,075
<p style="text-align: right;"><i>Note: Project is complete and will be removed from the April 2025 PML</i> Central Valley Engr &amp; Asphalt - #4633 Federal (CDBG), LSR</p>								
<b>AC Overlay Project 2023 Phase D</b> Elkhorn Blvd 6th Street to Dry Creek Rd Howe Ave 500' n/o Edison to Auburn Blvd CM11A (Mission North Park) Vintage Park Dr: Calvine Rd to Brittany Park Dr Watt Ave: Fair Oaks Blvd to Hurley Way	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	10/23 (C)	Oct-23	Apr-24	Nov-24	\$9,019
<p style="text-align: right;"><i>Note: Project is complete and will be removed from the April 2025 PML</i> United Pavement Maintenance - #4575 Local SB1, General Fund, State (LPP, \$1985), City of Sac Cost Share</p>								
<b>AC Overlay Project 2023 Phase F</b> FR04B (Soledad Blvd & Del Norte area) PW01B (includes Sky Pkwy and 6th Pkwy area) Alder Ave - South Watt to Hedge Ave Osage Ave - South Watt to Hedge River Rd - 315' s/o Twin Cities to 2,00 ft south Tokay Ln - West end to East end Tupelo Dr - Roseville to Daly Watt Ave - Don Julio to Elkhorn Wesley Ave - Cuny to 49th Ave (Bid Alt)	2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Ken Wick	11/23 (C)	Oct-23	Feb-24	Oct-24	\$8,172
<p style="text-align: right;"><i>Note: Project is complete and will be removed from the April 2025 PML</i> Teichert Construction - #4589 Local</p>								
<b>AC Overlay Project 2024 Phase A</b> 25th Ave(City/County) - 44th St to 46th St 26th Ave - Mendocino Blvd to 44th St 28th St (City/County)- 44th St to Ethel Way FR01A (South of Fruitridge Rd, West of 41st St) FR01B (Partial: South of Fruitridge Rd, East of 41st St) Vintage Park Dr - Brittany Park Dr to Elk Grove Florin Rd Dillard Rd - Magos Rd to Green Rd Grand Island Rd - Grand Island Mansion to 6000' North Isleton Rd - 8,150 Ft to 12,850 ft South of Ko-Ket Resort River Rd - 2,000 Ft 4,000 Ft S/o Twin Cities Rd Twin Cities Rd: Pellandini Rd to Christensen Rd (Bid Alt) Grand Island Rd: Long Island to Isleton Rd Bridge	1,2,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (C)	Mar-24	Oct-24	Jul-25	\$7,908
<p style="text-align: right;"><i>Ghilotti Bros - #4617</i> Local, City of Sac cost share</p>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>AC Overlay Project 2024 Phase B</b> AR04A Partial CM11B (Marconi Ave at Root Ave Area) Coyle Ave - Hesper Way to Dewey Dr Coyle Ave - Manzanita Ave to Hesper Way FF03A (Mercy San Juan Area - North of Coyle Ave) RM03A (Lindenwood Wy Area)	3,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	09/24 (C)	Mar-24	Nov-24	Aug-25	\$8,659
								O.C. Jones & Sons - #4618 <i>Local</i>
<b>AC Overlay Project 2024 Phase C</b> Watt Ave - Hurley Way to Arden Way Elkhorn Blvd - Dry Creek Rd to 18th St Madison Ave - Blue Oak Dr to Main Ave	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/24 (C)	Mar-24	Mar-25	Aug-25	\$6,843
								Ghilotti Bros - #4619 <i>Local</i>
<b>AC Overlay Project 2024 Phase D</b> Airport Blvd - Bayou Way to 1000' N/O Overpass PH07B2 (South of Andrea Blvd, South of Woodside Oak Dr) (Mill & Fill) Sunrise Blvd - American River Bridge to Winding Way Watt Ave - Elkhorn Blvd to Antelope Rd	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	08/24 (C)	Mar-24	Sep-24	Jun-25	\$10,065
								Granite Construction - #4628 <i>Local Federal (ARPA, \$10,000)</i>
<b>AC Overlay Project 2025 Phase A</b> Watt Ave - Roseville Rd to James Wy/A St Roseville Rd - Watt Ave to Madison Ave Airbase Dr - Watt Ave to Overpass PH07B1 (North of Woodside Dr, East of Andrea Blvd, South of Tupelo Dr) Tarleton Dr Area (Streets West Of Walerga Rd) FR01B (Partial: South Of 34th Ave, East of 41st St) Sunrise Blvd - Winding Way to Sunset Ave Grand Island Rd - 6,000 ft north of Grand Island Mansion to SR 160 River Rd - 4,560 ft south of Twin Cities Rd to 660' S/O Locke Rd Ivie Rd Raise Crosswalk CM11C (Bound by El Camino Ave, Mission Ave, Kenneth Ave, Walnut Ave) Keane Dr - Kipling Dr to East End Madison Ave - Hazel Ave to Blue Oak Dr Madison Ave - San Juan Ave to Fair Oaks Blvd RM03A1 - (South of Alderson Ave, North of Bairnsdale Wy) 2 DWS on American River Dr & Tenyson Way (Jesuit HS)	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	06/24 (A)	Mar-25	May-25	Oct-25	\$21,500
								Note: #4648 <i>Local</i>

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>AC Overlay Project 2025 Phase B</b> Elkhorn Blvd - 18th St to 26th St Grant Line Rd - Jackson Rd to Kiefer Blvd Bradshaw Rd - Folsom Blvd to Hyannis Wy Isleton Rd - 1,100' North of Andrus Island Rd to 3,300' South of Andrus Island Rd Twin Cities Rd - Cosumnes River Bridge to Pellandini Rd FF01B (North of Palm Ave, South of Leader Ave, West of Garfield) Fair Oaks Blvd - Manzanita Ave to Marshall Ave FO14C (Hidden Valley Cir Area) FO08B (Buchanan Dr Area) TC04A (Bounded by El Camino Ave, Fulton Ave, Marconi Ave, and Morse Ave)	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	10/24 (A)	Mar-25	Jun-25	Oct-25	\$10,500
								<i>Note: #4649 General Fund</i>
<b>Alta Arden Expressway - Phase 1</b> Alta Arden Expressway: Howe Ave to Fulton Ave	3	Sidewalk gap closures, buffered bike lanes, restriping, traffic signal modifications, pavement rehabilitation and resurfacing.	Michael Dunn-Vecchio	09/24 (A)	Nov-27	Apr-28	Nov-28	\$2,988
								<i>Federal (RSTP, STIP)</i>
<b>Alta Mesa Road Bridge Replacement at Laguna Creek</b> Alta Mesa Rd: Laguna Creek to North of State Route 105	5	Replacement of an existing two-lane road concrete deck on timber stringers bridge with a new two-lane road concrete slab bridge on Alta Mesa Road at Laguna Creek and north of State Route 104.	James Eslabon Mark Thomas, Inc	03/23 (C)	Jan-23	Apr-24	Nov-24	\$9,166
								<i>Note: Project is complete and will be removed from the April 2025 PML MCM Construction - #4413 Federal (HBP)</i>
<b>Ancil Hoffman Park Overlay Project</b> Ancil Hoffman Park	3,5	Pavement rehabilitation/overlay of roads and parking lots at Ancil Hoffman. This project is in the Regional Parks maintenance plan	Josh Iniguez	11/24 (B)	Jan-25	Mar-25	Jun-25	\$3,232
								<i>Note: Project name has been updated from Ancil Hoffman &amp; River Bend Overlay to Ancil Hoffman Park Overlay Project. Regional Parks Construction Fund and Golf Fund Local Funds</i>
<b>Arden-Arcade &amp; Carmichael Sidewalk Infill</b> Edison Ave, El Camino Ave, Hurley Way, Marconi Ave, Manzanita Ave	3,4	Construct curb, gutter, and sidewalk infill, curb ramps and street lighting at various locations along Edison Ave, El Camino Ave, Hurley Way, Manzanita Ave, and Marconi Ave.	Gabriel Flores	11/22 (C)	Dec-22	Apr-24	Dec-24	\$2,993
								<i>Note: Project is complete and will be removed from the April 2025 PML Central Valley Engineering &amp; Asphalt - #4504 Federal (HSIP-C9)</i>
<b>Arden Way Complete Streets Project - Phase 1</b> Arden Way: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Keith Gotwalt	12/23 (C)	May-24	Mar-25	Nov-25	\$7,428
								<i>Note: McGuire and Hester - #4606 Federal (RSTP, CDBG)</i>
<b>Arden Way Complete Streets Project Phase 2</b> Arden Way: Heskett Way to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Evan Weston	07/22 (A)	Jun-27	Aug-27	Oct-28	\$7,400
								<i>Note: Federal (RSTP, STIP)</i>
<b>Bell Street Safe Routes to School</b> Bell Street: Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Evan Weston	11/23 (A)	Feb-26	Jun-26	Sep-27	\$9,988
								<i>Note: State (ATP)</i>

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Bradshaw Fiber Connection</b> Portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, Stockton Blvd Elk-Grove Florin: Gerber Rd to Bond Rd	2,5	Install fiber signal interconnect cable on portions of Bradshaw Rd, Kiefer Blvd, Gerber Rd, and Stockton Blvd. Install fiber cable on Elk-Grove Florin from Gerber Rd to Bond Rd. Co-op project with County DTech.	Don Nguyen	07/16 (A)				\$2,695
<i>Note: Project on hold due to funding shortfall</i>								
<b>Bradshaw Rd and Elder Creek Rd Improvement Project</b> Intersection of Bradshaw Rd and Elder Creek Rd	5	Intersection widening at the intersection of Bradshaw Rd and Elder Creek Rd	Evan Weston	02/24 (A)	Feb-26	Apr-26	Nov-26	\$1,400
<i>Note: Local funding</i>								
<b>Bradshaw Rd and Gerber Rd Improvement Project</b> Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	Jenny Singh	10/22 (A)	Dec-27	Apr-28	Oct-28	\$4,214
<i>Note: Schedule pushed due to delays related to obtaining necessary environmental studies and anticipated duration of ROW activities</i>								
<i>Local funding</i>								
<b>Bradshaw &amp; Jackson Intersection Improvements</b> Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	Jenny Singh	12/22 (B)	Dec-25	Apr-26	Oct-26	\$3,682
<i>Note: SACOG 2023 M&amp;M; STIP (Federal)</i>								
<b>Bradshaw Road Widening</b> Bradshaw Rd: Kiefer Blvd to Jackson Road/SR-16	5	Widen Bradshaw Road to a six-lane thoroughfare from Kiefer Blvd to Jackson Rd. Modify the traffic signal at Bradshaw Rd and Kiefer Blvd to include an additional through lane in the southbound direction. Improvements include landscaped median, curb, gutter, and sidewalk.	Gabriel Flores	11/23 (A)	Oct-26	Apr-27	Jul-28	\$8,773
<i>Note: Local Funding</i>								
<b>Complete Streets Rehabilitation - Multiple Locations</b> 65th Avenue: Florin Rd to Stockton Blvd Andrea Blvd: Roseville Rd to Elkhorn Blvd Antelope Rd North: Olive Ave to Great Valley Dr. Central Avenue: Hazel Ave to Main Ave Greenback Ln: Fair Oaks Blvd to Beech Ave Watt Ave: A Street to Don Julio Blvd	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	James Eslabon	05/23 (C)	Apr-22	Apr-24	Feb-25	\$12,887
<i>Note: Ghilotti Bros - #4534</i>								
<i>Federal Funds</i>								
<b>Countdown Pedestrian Head Installation Project</b> Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen		Jan-25	Feb-25	Apr-25	\$170
<i>Note: State (HSIP)</i>								
<b>Curb, Gutter, and Sidewalk Replacement Project 2024/25</b> Countywide	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Mar-25	Jun-25	Sep-25	\$600
<b>Dry Creek Pkwy Phase 2 Multi Use Trail Project</b>	4	New paved Class I Multi-use trail with shoulder, 2 bridges and roadway crossing evaluation.	Jenny Singh	03/24 (B)	Oct-27	Mar-28	Oct-28	\$7,100
<i>Note: Schedule pushed in order to align with timeline of the ATP grant as well as anticipated CVFPB permit timeline</i>								
<i>ATP</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------



Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>El Camino Ave at Kent Dr Traffic Signal Project</b>	3	Install a new traffic signal at the intersection of El Camino Ave and Kent Dr. Construct new corner ramps and median island.	Josh Iniguez	07/24 (C)	Jul-24	Nov-24	Jan-25	\$818
<i>Note: Project is complete and will be removed from the April 2025 PML St. Francis Electric - #4637 Local Funds</i>								
<b>Elkhorn Blvd Improvement Project (EB-2)</b> Elkhorn Blvd: Power Line Rd to Lone Tree Rd	1	Widen and overlay Elkhorn Blvd from Power Line Road to Lone Tree Road. Improvements include curb, gutter and median landscaping.	Jenny Singh		Oct-26	Apr-27	Aug-28	\$6,660
<i>Note: Project name updated from Elkhorn Blvd Widening (EB-2) to Elkhorn Blvd Improvement Project (EB-2) Title revised to align with MAP Special Planning Area list of projects schedule pushed due to funding constraints Local Funds, MAP</i>								
<b>Elkhorn Boulevard Complete Streets Project</b> Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	07/23 (A)	Apr-27	Oct-27	Oct-28	\$7,723
<i>Note: State ATP, Federal ATP</i>								
<b>Elverta Road Widening</b> Elverta Rd: Lone Tree Rd to SR-99	1	Widen and overlay Elverta Rd from Lone Tree Road to SR-99. (ER-1 and ER-2)	Jenny Singh		Oct-26	Apr-27	Nov-28	\$4,083
<i>Note: schedule pushed due to funding constraints Local Funds, MAP</i>								
<b>Elverta Road Improvement Project</b> Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Oct-25	Apr-26	Nov-27	\$16,772
<i>Note: Federal: HBP, STIP, RSTP</i>								
<b>Eschinger Road Intersection Improvements</b> Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd.	Anthony Voo	12/23 (A)	Dec-25	Apr-26	Jul-26	\$640
<i>Note: Private Fair Share Agreement</i>								
<b>Fair Oaks at Kenneth Traffic Signal</b> Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Michael Dunn-Vecchio	06/24 (C)	Apr-24	Oct-24	Apr-25	\$1,312
<i>Note: Martin General - #4636 State Funds (HSIP-C10)</i>								
<b>Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2</b> Fair Oaks Blvd: Howe Ave to Munroe St	3	Create a smart growth corridor with barrier separated bicycle lanes, and improved pedestrian access. Resurface roadway and install landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	Jenny Singh	10/22 (B)	Feb-25	Jun-25	Aug-26	\$7,056
<i>Note: Federal (CMAQ, RSTP)</i>								
<b>Florin Road Bicycle Pedestrian Improvements</b> Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting, and roadway resurfacing along portions of Florin Rd between Franklin Blvd and	Anthony Voo	04/24 (C)	Oct-21	Dec-24	Nov-25	\$12,684
<i>Note: Teichert Construction - #4526 Federal (HSIP-C8, RSTP), CDBG, ARPA, Local Funds</i>								
<b>Folsom Blvd Complete Streets Improvements Phase 2</b> Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-26	Mar-27	Nov-27	\$6,000
<i>Note: Local Funds</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Franklin Blvd Bridge Replacement at Lost Slough</b> Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	James Eslabon Conсор Eng	03/23 (C)	Sep-24	May-25	Nov-25	\$11,110
<i>Note: Federal (HBP)</i>								
<b>Freeport Delta Monument Signs Project</b> Freeport Blvd: South of Cosumnes River Blvd	5	Preliminary engineering for gateway monument signs on Freeport Blvd.	Henry Yasui					
<i>Note: State Funds; No construction funding</i>								
<b>Fruitridge Sidewalk Project Phase 2</b> Various locations in Fruitridge neighborhoods	1	Replacement of damaged gutter and sidewalk in Fruitridge area	Brandon Lew		CUPCCA	May-25	Jul-25	\$200
<i>Note: Federal Funds (CDBG)</i>								
<b>Gerber Road Traffic Signal Project</b> Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon	07/23 (A)	Dec-25	Apr-26	Oct-26	\$1,639
<i>Note: Local Funds</i>								
<b>Greenback Lane Improvements and Undergrounding</b> Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades: curb ramps, traffic signal modifications with bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.	James Eslabon	12/20 (A)	Nov-26	Apr-27	Oct-28	\$9,555
<i>Note: Schedule pushed due to utility design delays</i>								
<i>Local funds</i>								
<b>Green Tree Rd, Franklin Blvd, and East Pkwy</b> Green Tree Rd 300' east of Franklin Blvd Franklin Blvd between Florin Rd and Green Tree Rd East Pkwy from Florin Rd to 400' south of Florin Rd	2	Install street lights on Green Tree Rd just east of Franklin Blvd and on Franklin Blvd between Green Tree Rd and Florin Rd; install sidewalk on the west side of East Pkwy from Florin Rd to 400' south of Florin Rd. County's Neighborhood Improvement Initiative	Anthony Voo	09/24 (A)	Apr-26	Jul-26	Nov-26	\$450
<i>Note: Increase in cost reflects current bid prices</i>								
<i>Local Funds</i>								
<b>Hazel Ave at US Highway 50 Interchange</b> Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Spencer Ord	06/22 (A)	Jan-27	Aug-27	Oct-28	\$123,000
<i>Note: Federal, State, Local</i>								
<b>I-80/ Walerga Park Sound Wall Project</b> I-80 to the west, Palm Ave to the south,	3	Construct a new soundwall between I-80 and Walerga Park.	Spencer Ord	05/23 (C)	Mar-23	Jul-23	Dec-24	\$848
<i>Note: Project is complete and will be removed from the April 2025 PML</i>								
<i>MCM Construction - #4595</i>								
<i>State Funds</i>								
<b>Madison Ave Fair Oaks BI to Hazel Ave</b> Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	Jenny Singh	01/20 (A)	Nov-26	Apr-27	Dec-28	\$18,039
<i>Note: Federal (CMAQ, RSTP)</i>								
<b>Meister Way Improvement Project</b> Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiee Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	11/24 (C)	Feb-25	May-25	Jun-26	\$12,815
<i>Note: Increase in cost reflects bid amount</i>								
<i>Local Funds, MAP</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Metro Air Parkway Ramp Signalization Project</b> Metro Air Pkwy at I-5 off-ramps	1	Install signals at the southbound and northbound off-ramps at the I-5/Metro Air Pkwy Interchange. Slurry and restripe.	Jenny Singh	11/24 (B)	Feb-25	Jun-25	Sep-25	\$727
<i>Note: Local Funds, MAP</i>								
<b>Michigan Bar Rd/ Cosumnes River Bridge Replacement</b> Michigan Bar Rd: North of SR 16 at Consumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Aug-25	May-26	Nov-26	\$4,950
<i>Note: Federal Funding (HBP)</i>								
<b>Neighborhood Traffic Management Project 2024</b> Lakewood Park Dr (Gerber Rd - Tiogawoods Dr) Lorin Ave (Power Inn Ave - Chris Ave) Sitton Way (Steiner Dr - 48th Ave) Wildhawk West Dr (Prairie Dunes Way - Wingspan Dr) Winged Foot Dr (Wildhawk West Dr - Vineyard Rd) Bell St (Arden Way - Hurley Way) Hazelwood Ave (Eastern Ave - Mission Ave) Horton Ln (Gibbons Dr - Sutter Ave) Lincoln Oaks Dr (Dewey Dr - Madison Ave) Magnolia Ave (New York Ave - Pennsylvania Ave) Palm Dr (Fair Oaks Blvd - California Ave) Richmond St (Alta Arden Expy - Arden Way) Sutter Ave (Marshall Ave - Hollister Ave) Channing Dr (Melrose Dr - Don Julio Blvd) Illinois Ave (Pershing Ave - Jonnie Way) Whitsett Dr (Gothberg Ave - Don Julio Blvd) Pomegranate Ave (Citrus Ave - Sachi Way) Karl Dr (N Haven Dr - Santa Few Way) Vista Ave (Fruitridge Rd - Iowa Way)	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco		May-24	Aug-24	Oct-24	\$437
<i>Note: Project is complete and will be removed from the April 2025 PML</i>								
<i>Biondi Paving - #4640</i>								
<i>Local Funds</i>								
<b>New Hope Road Bridge Replacement at Grizzly Slough</b> New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Michael Dunne-Vecchio Mark Thomas	10/18 (B)	Dec-25	Apr-26	Oct-26	\$4,147
<i>Note: Federal (HBP)</i>								
<b>North Watt Ave Area Pedestrian Improvements</b> Winona Way: Watt Ave to Roseville Rd	3	Install sidewalk infill and street lights on Winona Way.	Evan Weston	04/24 (A)	Mar-25	Jun-25	Nov-25	\$350
<i>Note: Increase in cost reflects bid amount</i>								
<i>Federal (CDBG)</i>								
<b>Oakdale Elementary, College Oak Dr, Roseville Rd</b> Myrtle Ave at Polk St College Oak Dr between Myrtle Ave and Orange Grove Ave Roseville Rd between Palm Ave and Oakhollow Dr	3	Install accessible corner ramp/sidewalk at Polk St and Myrtle Ave; install street lights on College Oak Dr and Roseville Rd. County's Neighborhood Improvement Initiative	Katie Wrightson		Apr-26	Jul-26	Nov-26	\$600
<i>Note: Local funds</i>								
<b>Power Line Road Improvements - I-5 to Elkhorn Blvd</b> Power Line Rd: I-5 to Elkhorn Blvd	1	Widen Power Line Road to add center turn lane, and associated drainage facilities.	Jenny Singh	10/22 (A)	Nov-26	Apr-27	Jul-28	\$1,483
<i>Note: schedule pushed due to funding constraints</i>								
<i>Local funds, MAP</i>								

<b>Legend</b>	<b>New Project</b>	<b>Completed Project</b>	<b>Updates</b>	<b>In Construction</b>
---------------	--------------------	--------------------------	----------------	------------------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Power Line Road Improvements - Phase 2/ Elverta Rd</b> Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed.	Jenny Singh	10/22 (B)	Oct-25	Apr-26	Aug-26	\$5,818
<i>Note: Local funds, MAP</i>								
<b>Retro-reflective Signal Backplate Installation Project</b> Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow boarders. It will consist of 512 signalized intersections.	Don Nguyen		Jan-25	Feb-25	Apr-25	\$790
<i>Note: State (HSIP)</i>								
<b>Rio Linda Area Street Lights</b> M St: Rio Linda Blvd to 6th St	4	The project will install 17 decorative street lights on M Street between Rio Linda Blvd and 6th Street.	Joshua Iniguez	12/23 (C)	Apr-24	Jun-24	Nov-24	\$542
<i>Note: Project is complete and will be removed from the April 2025 PML Bear Electrical - #4621 Federal (CDBG)</i>								
<b>River Bend Park Overlay Project</b> River Bend Park	5	Pavement rehabilitation/overlay of roads and parking lots at River Bend Park. This project is in the Regional Parks Maintenance plan.	Joshua Iniguez	02/24 (A)	Feb-25	Apr-25	Jun-25	TBD
<i>Note: Funds TBD</i>								
<b>Rosemont Street Light Project - Phase 3</b> Various locations in Rosemont area	5	Install street lighting in the Rosemont area. Additional street lights are a part of County's Neighborhood Improvement Initiative.	Michael Dunne-Vecchio	03/24 (C)	Apr-24	Sep-24	Mar-25	\$1,117
<i>Note: St. Francis Electric LLC - #4634</i>								
<b>School Flashing Beacons Installation</b> Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco	05/24	Jul-24	Jan-25	Mar-25	\$243
<i>Note: State (HSIP)</i>								
<b>South Sacramento Affordable Housing Pedestrian Improvements</b> 47th St: 50th Ave to Le Donne Dr and Underwood Way	2	Installation of curb ramps at non-signalized intersections at 47th St from 50th Ave to Le Donne Dr, all of Le Donne Dr, all of Underwood Way. Project will also install street lights on 46th Ave.	Gabriel Flores	04/24 (C)	May-24	Oct-24	Apr-25	\$839
<i>Note: B&amp;M Builders, Inc. - #4643 Federal (CDBG)</i>								
<b>South Sacramento Safe Routes to School</b> Improvement locations: Iowa Ave/Laurine Way, Iowa Ave/Ethel Way, 37th Ave/Laurine Way, 37th Ave/Chapin Way, 37th Ave/Vista Ave, 37th Ave/Sampson Blvd, Sampson Blvd/Lemon Hill Ave	2	Construct sidewalk, ramps, and traffic calming.	Joshua Iniguez	12/24 (C)	Jun-24	Nov-24	May-25	\$1,326
<i>Note: Central Valley Engr &amp; Asphalt, Inc. - #4580 State (ATP)</i>								
<b>South Sacramento Sidewalk Gap Closure Project</b> Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento	Michael Dunne-Vecchio	11/21 (A)	Dec-25	Apr-26	Oct-26	\$2,374
<i>Note: Federal (RSTP, STIP)</i>								
<b>South Watt Ave Improvements Florin Rd to SR16</b> Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Keith Gotwalt	04/24 (C)	Jul-24	Apr-25	Dec-26	\$59,520
<i>Note: Teichert Construction - #4627 2-year construction period State (STIP, SB 1-C: LPP Competitive)</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------



Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
<b>Stockton Blvd Complete Streets Project</b> Mack Rd to Florin Rd	2	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Michael Dunne-Vecchio		Nov-26	Apr-27	Nov-27	\$10,100
<i>Note: State (ATP)</i>								
<b>Sunrise Boulevard Wall Replacement Project</b> Sunrise Blvd between Sunset Ave and Wildridge Dr	3	Replace approximately 600 feet of the leaning wall along the west side of Sunrise Blvd.	Spencer Ord	08/24 (A)	Nov-25	Mar-26	Aug-26	\$520
<i>Note: Local Funds</i>								
<b>Twin Cities Road Bridge Replacement</b> Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084
<i>Note: Federal (HBP)</i>								
<b>Tyler Island Bridge Replacement Project</b> Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough.	Tim Stevens					\$8,750
<i>Note: Pending approval - Federal (HBP)</i>								
<b>Walnut Grove Bridge over Sacramento River Preventive Maintenance</b> Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens					\$6,000
<i>Note: Schedule TBD</i>								
<b>Walnut Grove - Thornton Road Bridge Replacement Project</b> Thornton Rd: Bridge over Mokelumne River	5	Replace the existing bridge. Bridge No. 29C0131	Tim Stevens			Jul-25		\$35,000
<i>Note: San Joaquin County is lead agency on this project</i>								
<b>Waterman Road CCTC Crossing</b>	5	Install a new at-grade crossing on Waterman Road at the existing CCTC Railroad Crossing	Jenny Singh	08/22 (A)	Oct-26	Apr-27	Nov-27	\$2,766
<i>Note: Local Funds</i>								
<b>Watt Ave Complete Street Improvements Project</b> Watt Ave: I-80 to Roseville Rd	3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	02/24 (C)	Jul-24	Apr-25	Nov-26	\$13,535
<i>Note Central Valley Eng &amp; Asphalt - #4607 Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)</i>								
<b>Watt Ave Sidewalk Gap Closure</b> Watt Ave: Don Julio Blvd to Elkhorn Blvd	1	Construct new sidewalk to close gaps on the west side of Watt Avenue between Don Julio Blvd. and Elkhorn Blvd. This project includes street lighting.	Gabriel Flores	12/23 (C)	Dec-23	Apr-24	Jan-25	\$774
<i>Note: Project is complete and will be removed from the April 2025 PML B&amp;M Builders - #4630 Local Funds</i>								
<b>Wyda Way Sidewalk Gap Closure</b> Wyda Way: Jerron Pl to Markston Rd	3	Sidewalk infill, accessible ramps, street lights, drainage improvements	Evan Weston	04/24 (A)	Mar-26	Jun-26	Nov-26	\$800
<i>Federal (CDBG)</i>								

<b>Legend</b>	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------