



Project Master List

Ordered by Project Name

Main Office: 4111 Branch Center Rd, Sacramento, CA 95827

(916) 874-6291 Transportation Design & Landscaping Services
(916) 875-5171 Traffic Engineering & Transportation Operations & Maintenance

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
65th St Expressway at 53rd Ave Signal Project	2	Install new traffic signal at the intersection of 65th St. Expressway and 53rd Ave.	Dane Coyle	09/25 (A)	Dec-27	Apr-28	Oct-28	\$771
AC Overlay Project 2024 Phase A	1,2,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/23 (C)	Mar-24	Oct-24	Jul-25	\$7,908
25th Ave(City/County) - 44th St to 46th St								
26th Ave - Mendocino Blvd to 44th St								
28th St (City/County)- 44th St to Ethel Way								
FR01A (South of Fruitridge Rd, West of 41st St)								
FR01B (Partial: South of Fruitridge Rd, East of 41st St)								
Vintage Park Dr - Brittany Park Dr to Elk Grove Florin Rd								
Dillard Rd - Magos Rd to Green Rd								
Grand Island Rd - Grand Island Mansion to 6000' North								
Isleton Rd - 8,150 Ft to 12,850 ft South of Ko-Ket Resort								
River Rd - 2,000 Ft 4,000 Ft S/o Twin Cities Rd								
Twin Cities Rd: Pellandini Rd to Christensen Rd								
(Bid Alt) Grand Island Rd: Long Island to Isleton Rd Bridge								
<i>HSIP (State)</i>								
<i>Project is complete and will be removed from the January 2026 PML.</i>								
<i>Ghilotti Bros - #4617</i>								
<i>Local, City of Sac cost share</i>								
AC Overlay Project 2024 Phase B	3,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	09/24 (C)	Mar-24	Nov-24	Aug-25	\$8,659
AR04A Partial								
CM11B (Marconi Ave at Root Ave Area)								
Coyle Ave - Hesper Way to Dewey Dr								
Coyle Ave - Manzanita Ave to Hesper Way								
FF03A (Mercy San Juan Area - North of Coyle Ave)								
RM03A (Lindenwood Wy Area)								
<i>O.C. Jones & Sons - #4618</i>								
<i>Local</i>								
AC Overlay Project 2024 Phase C	3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	08/24 (C)	Mar-24	Mar-25	Aug-25	\$6,843
Watt Ave - Hurley Way to Arden Way								
Elkhorn Blvd - Dry Creek Rd to 18th St								
Madison Ave - Blue Oak Dr to Main Ave								
<i>Ghilotti Bros - #4619</i>								
<i>Local</i>								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

This project list is updated quarterly. For current project information, please contact the project engineer provided.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
AC Overlay Project 2024 Phase D	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	08/24 (C)	Mar-24	Sep-24	Sep-25	\$10,065
Airport Blvd - Bayou Way to 1000' N/O Overpass								
PH07B2 (South of Andrea Blvd, South of Woodside Oak Dr) (Mill & Fill)								
Sunrise Blvd - American River Bridge to Winding Way								
Watt Ave - Elkhorn Blvd to Antelope Rd								
								Granite Construction - #4628
								Local, Federal (ARPA- \$10,000)
AC Overlay Project 2025 Phase A	1,2,3,4,5	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	06/25 (C)	Feb-25	Aug-25	Aug-26	\$20,567
Watt Ave - Roseville Rd to James Wy/A St								
Roseville Rd - Watt Ave to Madison Ave								
Airbase Dr - Watt Ave to Overpass								
PH07B1 (North of Woodside Dr, East of Andrea Blvd, South of Tupelo Dr)								
Tarleton Dr Area (Streets West Of Walerga Rd)								
FR01B (Partial: South Of 34th Ave, East of 41st St)								
Sunrise Blvd - Winding Way to Sunset Ave								
Grand Island Rd - 6,000 ft north of Grand Island Mansion to SR 160								
River Rd - 4,560 ft south of Twin Cities Rd to 660' S/O Locke Rd								
Ivie Rd Raise Crosswalk								
CM11C (Bound by El Camino Ave, Mission Ave, Kenneth Ave, Walnut Ave)								
Keane Dr - Kipling Dr to East End								
Madison Ave - Hazel Ave to Blue Oak Dr								
Madison Ave - San Juan Ave to Fair Oaks Blvd								
RM03A1 - (South of Alderson Ave, North of Bairnsdale Wy)								Ghilotti Construction Company, Inc. - #4648
2 DWS on American River Dr & Tenyson Way (Jesuit HS)								Local, City of Citrus Heights cost share
AC Overlay Project 2025 Phase B	3,4,5, RC	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades; Bridge Deck Maintenance. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	05/25 (C)	Feb-25	Aug-25	May-26	\$11,468
Elkhorn Blvd - 18th St to 26th St								
Grant Line Rd - Jackson Rd to Kiefer Blvd								
Bradshaw Rd - Folsom Blvd to Hyannis Wy								
Isleton Rd - 1,100' North of Andrus Island Rd to 3,300' South of Andrus Island Rd								
Twin Cities Rd - Cosumnes River Bridge to Pellandini Rd								
FF01B (North of Palm Ave, South of Leader Ave, West of Garfield)								
Fair Oaks Blvd - Manzanita Ave to Marshall Ave								
FO14C (Hidden Valley Cir Area)								
FO08B (Buchanan Dr Area)								
TC04A (Bounded by El Camino Ave, Fulton Ave, Marconi Ave, and Morse Ave)								Granite Construction - #4649
								General Fund, City of Rancho Cordova cost share

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
AC Overlay Project 2026 Phase A	1,3,4	Place conventional asphalt concrete, rubberized asphalt concrete, rubberized cape seal or slurry seal over the existing pavement; ADA compliant upgrades; Replace damaged culverts. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Daniel Lockett	06/25 (A)	Dec-25	Apr-26	Sep-26	\$14,000
Elkhorn Blvd - 26th Ave to 32nd St								
Antelope Rd - Walerga Rd to Elverta Rd								
Madison Ave - Kenneth Ave to Hazel Ave								
Sunrise Blvd - Sunset Ave to Sunrise Ridge Dr								
Walerga Rd - Don Julio Blvd to Antelope Rd								
Watt Ave - El Camino Ave to Marconi Ave								
Oak Ave - Chestnut Ave to Santa Juanita Ave								
Grant Ave - Culvert Replacement only)								#4865
AC Overlay Project 2026 Phase B	1,2,5, City of Sac, RC	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew	06/25 (A)	Dec-25	Apr-26	Sep-26	\$18,900
Florin Rd - French Rd to 1,000' e/o Gardner Ave								
FR04C Partial (47th Ave, 48th Ave, & Baker Ave)								
Calvine Rd - Highway 99 to 250' w/o Cliffcrest Dr								
Gerber Rd - French Rd to Elk Grove Florin Rd								
Scott Rd - Boys Rand Rd to 3 miles north								
Consumnes Rd - Dillard Rd to Wilton Rd								
RM03A2 (Canberra Dr Area)								
Alta Mesa Rd - Twin Cities Rd to Valinsin (Curve)								
Isleton Rd-5,000 ft s/o Andrus Isl. Rd to Highway 160								
River Rd - 660 ft s/o Locke Rd to 2,000' south								
RM06A (Imperial Wy area)								Local
RP01C West (Hyannis Wy Area, w/o Bradshaw)								#4686
AC Overlay Project 2026 Phase C	3	Place conventional asphalt concrete, rubberized asphalt concrete, or slurry seal over the existing pavement; ADA compliant upgrades; Bridge Deck Maintenance. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving. Bridge Maintenance include Polyester Concrete Overlay and concrete deck repair.	Daniel Lockett	06/25 (A)	Dec-25	Apr-26	Sep-26	\$5,800
Greenback Ln - Hwy I80 to CH City Limits								
San Juan Ave - Fair Oaks Blvd to Winding Wy (N)								
Watt Ave - Arden Wy to Cottage Wy								Local, LPP-F Funding
								#4687
AC Overlay Project 2026 Phase D	3	Place conventional asphalt concrete, over the existing pavement; ADA compliant upgrades. Construction activities will include base repair, raising manholes, and grinding existing pavement prior to paving.	Brandon Lew		Jul-25	Oct-25	Nov-25	\$548
Fair Oaks Park Area (Bounded by Fair Oaks Bl, Park Dr, Main Ave, Temescal St, and California Ave)					All Phase Construction, actual contract amount			#4690
								local funds
Alta Arden Expressway - Phase 1	3	Sidewalk gap closures, buffered bike lanes, restriping, traffic signal modifications, pavement rehabilitation and resurfacing.	Michael Dunn-Vecchio	09/24 (A)	Nov-27	Apr-28	Nov-28	\$2,988
Alta Arden Expressway: Howe Ave to Fulton Ave								Federal (RSTP, STIP)

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Ancil Hoffman Park Overlay Project Ancil Hoffman Park	3,5	Pavement rehabilitation/overlay of roads and parking lots at Ancil Hoffman. This project is in the Regional Parks maintenance plan.	Josh Iniguez	12/25 (C)	Jan-25	Jun-25	Aug-25	\$2,879
<i>Project is complete and will be removed from the January 2026 PML. Regional Parks Construction Fund, and Golf Fund, Local Funds Granite Construction - #4657</i>								
Arden Way Complete Streets Project - Phase 1 Arden Way: Morse Ave to Watt Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Josh Iniguez	12/23 (C)	May-24	Jul-25	Apr-26	\$7,428
<i>Note: McGuire and Hester - #4606 Federal (RSTP, CDBG)</i>								
Arden Way Complete Streets Project Phase 2 Arden Way: Heskett Way to Morse Ave	3	Streetscape bike and pedestrian improvements on Arden Way.	Dane Coyle	07/22 (A)	Jun-27	Aug-27	Oct-28	\$8,904
<i>Federal (RSTP, STIP)</i>								
Bell Street Safe Routes to School Bell Street: Hurley Way to Edison Ave	3	Install bicycle and pedestrian improvements	Dane Coyle	11/23 (A)	Feb-27	Jun-27	Sep-28	\$9,988
<i>Note: State (ATP)</i>								
Bradshaw Rd at Ballinger Dr Traffic Signal	5	Install new traffic signal at Bradshaw Road and Ballinger Dr	James Eslabon	05/25 (A)	Dec-26	Apr-27	Oct-27	\$1,224
<i>Note: Local Funds</i>								
Bradshaw Rd and Elder Creek Rd Improvement Project Intersection of Bradshaw Rd and Elder Creek Rd	5	Intersection widening at the intersection of Bradshaw Rd and Elder Creek Rd	Dane Coyle	02/24 (A)	Feb-27	Apr-27	Nov-27	\$1,632
<i>Local Funds</i>								
Bradshaw Rd and Gerber Rd Improvement Project Intersection of Bradshaw Rd and Gerber Rd North side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd	5	Intersection widening at the intersection of Bradshaw Rd and Gerber Rd, widen the north side of Gerber Rd between Diamond Ranch Rd and Bradshaw Rd, box culvert replacement.	David Markowski	09/25 (B)	Dec-27	Apr-28	Oct-28	\$4,214
<i>Local Funds</i>								
Bradshaw & Jackson Intersection Improvements Bradshaw Rd at Jackson Rd	5	Intersection improvements and signal modifications to relieve congestion.	David Markowski	12/22 (B)	Dec-26	Apr-27	Oct-27	\$3,682
<i>SACOG 2023 M&M; STIP (Federal)</i>								
Bradshaw Road Widening Bradshaw Rd: Kiefer Blvd to Jackson Road/SR-16	5	Widen Bradshaw Road to a six-lane thoroughfare from Kiefer Blvd to Jackson Rd. Modify the traffic signal at Bradshaw Rd and Kiefer Blvd to include an additional through lane in the southbound direction. Improvements include landscaped median, curb, gutter, and sidewalk.	Gabriel Flores	11/23 (A)	Oct-27	Apr-28	Jul-29	\$8,773
<i>Local Funds</i>								
Bridge Preventive Maintenance Program (BPMP) Kiefer Blvd over Deer Creek and other various locations	3	Bridge Preventive Maintenance on various bridges including Methacrylate treatment, joint seal replacement, and/or overlay repair as identified in Caltrans SM&I reports.	Tim Stevens	02/25 (A)	Oct-27	Apr-28	Oct-28	\$1,600
<i>HBP Funds</i>								
Calvine Road Widening Calvine Rd: Power Inn Rd to Elk Grove-Florin Rd	5	Widen Calvine Road from 5 to 6 lanes. Improvements include widening of RR crossing, curb, gutter, and sidewalk.	Anthony Voo		Oct-27	Mar-28	Nov-28	\$6,200
<i>Local Funds</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Countdown Pedestrian Head Installation Project Throughout the unincorporated County		Project will provide enhanced pedestrian safety and compliance at signalized intersections with existing pedestrian crossings by installing countdown pedestrian modules. It will consist of 167 signalized intersections.	Don Nguyen	N/A	Sep-25	Dec-25	Mar-26	\$170
<i>State (HSIP)</i>								
Clay Station Road - Browns Creek Water Diversion	5	Install water diversions at two creeks on Clay Station Road to allow in-house forces a place to work	Tim Stevens		Jul-25	Sep-25	Oct-25	\$300
<i>Project is complete and will be removed from the January 2026 PML</i>								
<i>Local Funds</i>								
Clay Station Road - Hadselville Creek Water Diversion	5	Install water diversions at two creeks on Clay Station Road to allow in-house forces a place to work	Tim Stevens		Jul-26	Sep-26	Oct-26	\$300
Curb, Gutter, and Sidewalk Replacement Project 2025 Countywide	1,2,3,4,5	Replacement of damaged Curb, Gutter and Sidewalk throughout the County.	Daniel Lockett		Nov-25	Jan-25	Apr-25	\$600 #4680
<i>Local Funds</i>								
Dry Creek Pkwy Phase 2 Multi Use Trail Project	4	New paved Class I Multi-use trail with shoulder, 2 bridges and roadway crossing evaluation.	David Markowski	02/25 (A)	Oct-27	Mar-28	Oct-28	\$7,100
<i>ATP State (Cycle 6)</i>								
Elkhorn Blvd at 28th St. Signal Project	4	Install new traffic signal at the intersection of Elkhorn Blvd and 28th St.	Anthony Voo		Dec-27	Apr-28	Oct-28	\$982
<i>HSIP (Federal)</i>								
Elkhorn Boulevard Complete Streets Project Elkhorn Blvd: Watt Ave to Don Julio Blvd	4	Construct a Class IV separated bikeway, intersection and sidewalk improvements.	Joshua Iniguez	04/25 (B)	Apr-27	Oct-27	Oct-28	\$7,723
<i>Note: State ATP, Federal ATP, CDBG</i>								
Elverta Road Improvement Project Elverta Rd: Watt Ave to Dutch Haven Blvd	4	Replace existing two lane bridge at Dry Creek with a six-lane (future) reinforced concrete bridge, replace existing culvert on Elverta Rd. and modify the signal at Elverta Rd and 28th St. The project will widen Elverta Rd. to 4 lanes with landscaped median, and Class II bike lanes.	Gabriel Flores	02/19 (B)	Jan-26	Apr-27	Nov-28	\$16,772
<i>Scheduled pushed due to delays in acquiring permits and NEPA revalidation</i>								
<i>Note: Federal: HBP, STIP, RSTP</i>								
Eschinger Road Intersection Improvements Bruceville Rd to Carroll Rd	5	Widen the intersections of Eschinger Rd at Carroll Rd and Bruceville Rd.	Anthony Voo	08/25 (B)	Apr-26	Jul-26	Oct-26	\$640
<i>Scheduled pushed due to delays related to ROW efforts</i>								
<i>Local Funds</i>								
Fair Oaks at Kenneth Traffic Signal Fair Oaks Blvd at Kenneth Ave	3	Install traffic signal at Fair Oaks Blvd and Kenneth intersection.	Michael Dunn-Vecchio	06/24 (C)	Apr-24	Oct-24	Jul-25	\$1,312
<i>Project is complete and will be removed from the January 2026 PML</i>								
<i>Martin General - #4636</i>								
<i>State Funds (HSIP-C10)</i>								
Fair Oaks Blvd Bike Pedestrian Mobility Project Phase 2 Fair Oaks Blvd: Howe Ave to Munroe St	3	Create a smart growth corridor with barrier separated bicycle lanes, and improved pedestrian access. Resurface roadway and install landscaping, shade trees, and street lighting. New traffic signals at University Ave/FOB and Fulton Ave/FOB. Signal modifications at Sierra Blvd/FOB.	David Markowski	06/25 (C)	Oct-25	Apr-26	Nov-26	\$8,921
<i>Federal (CMAQ, RSTP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Florin Road Bicycle Pedestrian Improvements Florin Rd: Franklin Blvd to Power Inn Rd	2	Install bike lanes along Florin Road, upgrade traffic signals to accommodate bikes at all intersections, construct associated ADA Improvements, install roadway lighting, and roadway resurfacing along portions of Florin Rd between Franklin Blvd	Anthony Voo	04/24 (C)	Oct-21	Dec-24	May-26	\$12,684
<i>Teichert Construction - #4526 Federal (HSIP-C8, RSTP), CDBG, ARPA, Local Funds</i>								
Folsom Blvd Complete Streets Improvements Phase 2 Folsom Blvd: Starfire Dr to Mayhew Rd	3,5	Install bike lanes, sidewalks, street lights, landscaping, fencing, ADA ramp and signal upgrades at La Riviera Dr, Tiber Dr, and Mayhew Rd.	Anthony Voo	08/21 (A)	Dec-26	Mar-27	Nov-27	\$6,000
<i>Note: Local Funds</i>								
Franklin Blvd Bridge Replacement at Lost Slough Franklin Blvd at Lost Slough	5	Replace bridge at Lost Slough on Franklin Blvd.	James Eslabon Conсор Eng	03/23 (C)	Sep-24	May-25	Nov-25	\$10,246
<i>Viking Construction - #4391 Federal (HBP)</i>								
Freeport Delta Monument Signs Project Freeport Blvd: South of Cosumnes River Blvd	5	Easement acquisitions, final design, fabrication and construction of gateway monuments and interpretative sign on Freeport Blvd.	Hussein Abdu		Sep-26	Jan-27	Jun-27	\$296
<i>State Funds, Road Fund (Cost Share)</i>								
Fruitridge Sidewalk Project Phase 2 and 3 Various locations in Fruitridge neighborhoods	1	Replacement of damaged gutter and sidewalk in Fruitridge area	Brandon Lew		Sep-25	Nov-25	Dec-25	\$330
<i>Federal Funds (CDBG)</i>								
Gerber Road Bus Stops Improvement Project Diamond Ranch/Cedar Point & Havenford/Alder Creek	5	Install new concrete bus pads at Diamond Ranch Dr./Cedar Point Way and Alder Creek Dr./Havenford Way.	Anthony Voo		Dec-26	Apr-27	Jul-27	\$80
<i>CSA Funds</i>								
Gerber Road Traffic Signal Project Gerber Rd at Passalis Ln Gerber Rd at Excelsior Rd	2,5	Install new traffic signals at Gerber Rd at Passalis Lane and Gerber Rd at Excelsior Rd.	James Eslabon	07/23 (A)	Dec-26	Apr-27	Oct-27	\$1,639
<i>Local Funds</i>								
Grant Ave Culvert Replacement 6411 Grant Ave	2,5	Bore and Jack new culvert pipe under Grant Ave.	Tim Stevens	03/25 (B)	Jun-25	Aug-25	Nov-25	\$300
<i>Project will be removed from the January 2026 PML due to being incorporated into the AC Overlay 2026 Phase A Project</i>								
Greenback Lane Improvements and Undergrounding Greenback Ln: Chestnut Ave to Folsom City Limits	4	Install Class II Bike Lanes, infill sidewalk and separated sidewalk, ADA upgrades: curb ramps, traffic signal modifications with bicycle detection, bus stop and transit access improvements, pavement repair, and landscape/streetscape enhancements including raised/landscaped medians. Includes signalization of the Chestnut Avenue/ Greenback Lane intersection and undergrounding of overhead utility lines.		12/20 (A)	Nov-26	Apr-27	Oct-28	\$9,555
<i>Note: Local funds</i>								
Green Tree Dr., Franklin Blvd, and East Pkwy Green Tree Dr 300' east of Franklin Blvd Franklin Blvd between Florin Rd and Green Tree Dr East Pkwy from Florin Rd to 400' south of Florin Rd	2	Install street lights on Green Tree Dr just east of Franklin Blvd and on Franklin Blvd between Green Tree Dr and Florin Rd; install sidewalk on the west side of East Pkwy from Florin Rd to 400' south of Florin Rd. County Neighborhood Improvement Initiative	Anthony Voo	05/25 (C)	May-25	Sep-25	Oct-25	\$305
<i>Martin General Engineering, Inc. - #4665 Local Funds</i>								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Hazel Ave at US Highway 50 Interchange Hazel Ave at US Highway 50 Interchange	3	Reconstruct portions of the US 50 Hazel Ave Interchange and improvements to eastbound US 50, including ramp modifications at Aerojet Rd and Folsom Blvd off ramps. Includes a grade separated crossing of the Gold Line Light Rail system and Folsom Blvd, multi-use path from American River Parkway to south of US 50.	Spencer Ord	06/22 (A)	Jan-27	Aug-27	Oct-28	\$123,000
<i>Note: Federal, State, Local</i>								
Madison Ave Fair Oaks Bl to Hazel Ave Madison Ave: Sunrise Blvd to Hazel Ave	3	Capacity and complete street improvements on Madison Ave between Sunrise Blvd and Hazel Ave in the Fair Oaks, Citrus Heights, and Orangevale areas.	David Markowski	01/20 (A)	Nov-27	Apr-28	Dec-29	\$18,039
<i>Federal (CMAQ, RSTP)</i>								
Meister Way Improvement Project Meister Wy: Bear Paw Dr to Lone Tree Rd	1	Reconstruct Meister Way to a two-lane arterial. Project includes installation of traffic signals at Metro Air Parkway, Badiie Drive, and Lone Tree Road and will also include sewer, water, and storm drain improvements.	Gabriel Flores	11/24 (C)	Jun-25	May-26	Nov-26	\$12,815
<i>Schedule pushed due to coordination with adjacent property owners</i>								
<i>Note: Local Funds, MAP</i>								
Metro Air Parkway Ramp Signalization Project Metro Air Pkwy at I-5 off-ramps	1	Install signals at the southbound and northbound off-ramps at the I-5/Metro Air Pkwy Interchange. Slurry and restripe.	David Markowski	11/24 (B)	Jun-25	Apr-26	Aug-26	\$1,591
<i>Schedule pushed due to coordination delays with Caltrans</i>								
<i>Local Funds, MAP</i>								
Michigan Bar Rd/ Cosumnes River Bridge Replacement Michigan Bar Rd: North of SR 16 at Cosumnes River	4	Replacement of an existing modular concrete panel deck on modular steel box deck trusses and steel girders bridge w/new two-lane road concrete slab bridge. Approx. 1 mile n/o SR16. Bridge No 24C0056	James Eslabon Dewberry	04/17 (B)	Aug-26	May-27	Nov-27	\$4,950
<i>Note: Federal Funding (HBP)</i>								
Neighborhood Traffic Management Project 2025	2,3,4,5	Install speed bumps, speed tables and traffic calming devices at various locations within the County.	Noel Pacheco	N/A	Mar-25	Jul-25	Sep-25	\$348
37th Ave (Sampson Blvd - Nina Way)								
Blackhawk Dr (Palmer House Dr - Power Inn Rd)								
Brevard Dr (Marsannay Way - Wente Way)								
Chris Ave (Florin Rd - Tierra Glen Way)								
Cottonwood Ln (Stevenson Ave - Cutler Way)								
Cutler Way (Trimmer Way - Point Loma Way)								
Palmer House Dr (Lindale Dr - Florin Rd)								
Reese Rd (Mcnie Ave - 2000 ft south of Mcnie Ave)								
Spengler Dr (Cliffcrest Dr - Cutler Way)								
Torino Way (Grand Cru Way - Inderkum Way)								
El Ricon Way (Los Molinos Way - La Sierra Dr)								
Jan Dr (Moraga Dr - Winding Way)								
Kenneth Ave (Mission Ave - Walnut Ave)								
Menlo Ave (Paloma Ave - Fair Oaks Blvd)								
Polk St (Myrtle Ave - Madison Ave)								
Schuyler Dr (Crestview Dr north - Crestview Dr south)								
U St (24th St - 28th St)								
W 6th St (W Elkhorn Blvd - W M St)								
Trujillo Way (Tango St - Starfire Dr)								

Legend	New Project	Completed Project	Updates	In Construction
---------------	--------------------	--------------------------	----------------	------------------------

This project list is updated quarterly. For current project information, please contact the project engineer provided.

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
New Hope Road Bridge Replacement at Grizzly Slough New Hope Rd: Grizzly Slough to half a mile n/o the San Joaquin County Line	5	Replacement of an existing two-lane road concrete bridge with a new two-lane bridge on New Hope Road at Grizzly Slough waterway and about half a mile n/o the San Joaquin County Line.	Michael Dunne-Vecchio Mark Thomas	10/18 (B)	Dec-25	Apr-26	Oct-26	\$5,705
<i>Federal (HBP)</i>								
North Watt Ave Area Pedestrian Improvements Winona Way: Watt Ave to Roseville Rd	3	Install sidewalk infill and street lights on Winona Way.	Dane Coyle	05/25 (C)	May-25	Sep-25	Nov-25	\$446
<i>Central Valley Eng & Asphalt - #4671</i>								
<i>Federal (CDBG)</i>								
Oakdale Elementary, College Oak Dr Myrtle Ave at Polk St College Oak Dr between Myrtle Ave and Orange Grove Ave	3	Install accessible corner ramp/sidewalk at Polk St and Myrtle Ave; install street lights on College Oak Dr. County's Neighborhood Improvement Initiative	James Eslabon	01/25 (A)	Nov-26	Mar-27	Aug-27	\$520
<i>Schedule pushed due to anticipated ROW efforts</i>								
<i>Project name updated from Oakdale Elementary, College Oak Dr, Roseville to Oakdale Elementary, College Oak Dr</i>								
<i>Local Funds</i>								
Power Line Road Improvements - Phase 2/ Elverta Rd Elverta Rd: E/o Power Line Rd to 1400' w/o Metro Air Pkwy	1	Widen Powerline Rd and Elverta Rd to add a center turn lane and associated drainage improvements. Waterline will also be installed	David Markowski	10/22 (B)	May-26	Aug-26	Jun-27	\$6,400
<i>Schedule pushed due to ROW delays</i>								
<i>Local funds, MAP</i>								
Retro-reflective Signal Backplate Installation Project Throughout the unincorporated County		Project will provide enhanced visibility of traffic signal indications by upgrading signal backplates to include retroreflective yellow boarders. It will consist of 512 signalized intersections.	Don Nguyen		Dec-25	Feb-26	Jun-26	\$790
<i>State (HSIP)</i>								
River Bend Park Overlay Project River Bend Park	5	Pavement rehabilitation/overlay of roads and parking lots at River Bend Park. This project is in the Regional Parks Maintenance plan.	Joshua Iniguez	06/25 (B)	Jan-26	Mar-26	Aug-26	TBD
<i>Funds TBD</i>								
Sacramento Northern Bike Trail Extension Project Elverta Park & Ride lot north to 1/4 mile n/o the Sacramento County/Placer County Border	4	PA&ED and Public Outreach including Placer County for a 1.5 miles extension of the existing class 1 (bike) trail.	Anthony Voo	09/25 (A)				
<i>State Carbon Reduction Program(CRP) Grant; construction funding TBD</i>								
School Flashing Beacons Installation Within the unincorporated Sacramento County		Project will install flashing beacons on school speed limit signs, school ahead signs, and school crosswalk signs, in various roadways adjacent to 13 schools.	Noel Pacheco	05/24	Jul-24	Jun-25	Aug-25	\$256
<i>Zara Construction - #4642</i>								
<i>State (HSIP)</i>								
Skyking Road Extension & Phelan Drive Project	1	This project will extend skyking Road from Metro Air Parkway to Phelan Dr. The extension of Skyking Rd will be a two-lane collector.	Gabriel Flores	08/25 (B)	Jan-26	May-26	Oct-26	\$2,100
<i>Local funds</i>								
South Sacramento Sidewalk Gap Closure Project Power Inn Rd: Stevenson Ave to about 630 feet south Power Inn Rd: at the intersection of Elsie Ave Stevenson Ave: Cottonwood Ln to 975 feet west Cottonwood Ln: Elsie Avenue and Stevenson Avenue	2	Install sidewalk at various locations in South Sacramento	Michael Dunne-Vecchio	06/25 (B)	Dec-26	Apr-27	Oct-27	\$2,374
<i>Federal (RSTP, STIP)</i>								

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
South Watt Ave Improvements Florin Rd to SR16 Florin Rd to Jackson Rd (SR-16)	1	Widen South Watt Ave from 2 lanes to 4 lanes, including railroad crossing and bridge at Morrison Creek.	Keith Gotwalt	04/24 (C)	Jul-24	Apr-25	Dec-26	\$59,520
<i>Teichert Construction - #4627 State (STIP, SB 1-C: LPP Competitive)</i>								
South Watt Ave Improvements SR16 to Kiefer Blvd Jackson Rd (SR-16) to Kiefer Blvd	1	Widen South Watt Ave from 5 lanes to 6 lanes with sidewalks and signal modifications.	Keith Gotwalt					
<i>Local Funds</i>								
Stockton Blvd Complete Streets Project Mack Rd to Florin Rd	2	Construct Class IV bicycle lanes or a two-way cycle track on one side of Stockton Blvd, sidewalk infill, signalization of one intersection, slurry seal and restriping of entire roadway/bikeway.	Michael Dunne-Vecchio	10/24 (A)	Dec-28	Jul-29	Apr-30	\$10,100
<i>Note: Schedule pushed due to topographic survey delays State (ATP)</i>								
Sunrise Boulevard Wall Replacement Project Sunrise Blvd between Sunset Ave and Wildridge Dr	3	Replace approximately 600 feet of the leaning wall along the west side of Sunrise Blvd.	Spencer Ord	08/24 (A)	Nov-25	Mar-26	Aug-26	\$520
<i>Local Funds</i>								
Sutter Slough Bridge Repair Project Sutter Slough Bridge over Sutter Slough Bridge #24C0011	3	Repair damaged truss members from vehicle collision.	Tim Stevens	N/A	Apr-25	Aug-25	Oct-25	\$900
<i>Contract - #4672</i>								
Twin Cities Road Bridge Replacement Twin Cities Rd Bridge over Snodgrass Slough	5	Remove the existing movable swing bridge over Snodgrass Slough at Twin Cities Road and replace it with a reinforced concrete bridge.	Jenny Singh Dokken Eng.	01/20 (B)	Dec-26	May-27	Oct-29	\$16,084
<i>Federal (HBP)</i>								
Tyler Island Bridge Replacement Project Tyler Island Rd Bridge over Georgiana Slough	5	Replace moveable bridge over Georgiana Slough or BPMP pending Caltrans required soil analysis study.	Tim Stevens		Oct-29	Apr-30	Oct-30	\$8,750
<i>Pending approval - Federal (HBP)</i>								
Walnut Grove Bridge over Sacramento River BMP Walnut Grove Bridge over Sacramento River: Hwy 160 to River Rd	5	This project will rehabilitate the existing bridge. Preventive Maintenance Project, Bridge No. 24C0005	Tim Stevens		Oct-28	Apr-29	Oct-29	\$5,600
<i>Note: Schedule TBD</i>								
Walnut Grove - Thornton Road Bridge Replacement Project Thornton Rd: Bridge over Mokelumne River	5	Replace the existing bridge. Bridge No. 29C0131	Tim Stevens			Jul-29		\$35,000
<i>San Joaquin County is lead agency on this project</i>								
Waterman Road CCTC Crossing	5	Install a new at-grade crossing on Waterman Road at the existing CCTC Railroad Crossing	Jenny Singh	08/22 (A)	Oct-26	Apr-27	Nov-27	\$2,766
<i>Local Funds</i>								
Watt Ave Complete Street Improvements Project Watt Ave: I-80 to Roseville Rd	3	Widen Watt Ave. to accommodate buffered bike lanes, streetscaping, landscaped median, upgraded traffic signals, separated sidewalks, street lighting, overlay.	Keith Gotwalt	02/24 (C)	Jul-24	Apr-25	Nov-26	\$13,535
<i>Central Valley Eng & Asphalt - #4607 Federal (CMAQ, RSTP, CDBG, SB 1-SCCP)</i>								
Winter Storm 2022-2023 Alta Mesa Culvert Alta Mesa Rd south of Boessow Road Alta Mesa Culvert	5	Replace culvert under Alta Mesa Road damaged by storm.	Tim Stevens	08/25 (C)	Jul-25	May-26	Jul-26	\$370

Legend	New Project	Completed Project	Updates	In Construction
--------	-------------	-------------------	---------	-----------------

Project Name & Locations	Supv. Dist.	Project Description	Project Engineer	Plans Sent to Utilities	Board Approval	Constr Starts	Constr Complete	Contract Amount (\$K)
Winter Storm 2022-2023 McKenzie Bridge	5	Repair bridge abutment rock slope protection damaged by storm.	Tim Stevens		Nov-25	Apr-26	Jun-26	\$190
Project will removed from the January 2026 due to funding source is no longer available								
Wyda Way Sidewalk Gap Closure	3	Sidewalk infill, accessible ramps, street lights, drainage improvements	Dane Coyle	05/25 (B)	Mar-26	Jun-26	Nov-26	\$800
Wyda Way: Jerron Pl to Markston Rd								
Note: Federal (CDBG)								